

CP division

No. RITES/CO/CP/MIS/2021-22
Date: 13.01.2022


Sub: Details of Contract Concluded for uploading on RITES Website www.rites.com

Ref: Circular of CVO No. RITES/CO/VIG/Policy/G-10 dt. 10.07.2012
DP Note No. DP/Notes/2018, Dt. 28.05.2018

With reference to above instructions of CVO, the details pertaining to CP-SBU for the month of September, October, November & December 2021 are placed in the attached Annexure.

1. Details of Contract Concluded: At Annexure-1

Submitted please.


(Nitin Kr. Sharma)
Engineer (CP)


SDGM (CP)

13/01/2022

GM (IT)

ANNEXURE-1

SBU: CP																	
DETAILS OF CONTRACTS CONCLUDED DURING THE MONTH OF DECEMBER 2021																	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
S.No.	Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of bidding (Single/Two Bid system)	Last date of receipt of Tender	Nos. of tenders received	Nos. and names of parties qualified after Technical evaluation	Nos. and names of parties not qualified after Technical evaluation	Whether contract Awarded to lowest tenderer/ evaluated L1	Letter of Award No. & date	Name of Contractor	Value of contract (Rs. In Lakh)	Schedule date of completion of supplies/ work	Actual date of start of work	Actual date of completion of work	Reason for delay if any
1	MITES/CP/RE MCL/NEW DELHI/20	RENOVATION/ INTERIOR WORKS OF OFFICE SPACE OF REMCL AT 8TH FLOOR PNB BUILDING AT BHIKAJI CAMA PLACE	E-Procurement System	01.10.2020	Single Packet system	20.10.2020	24	1. M/s Aeiforia Construction Pvt. Ltd.	1. M/s AGNI Ltd. 2. M/s AKK BUILDCON PRIVATE LIMITED. 3. M/s A. S. FURNITURE 4. M/s Asha Enterprises Pvt Ltd. 5. M/s CREATORS ENGINEERS AND INTERIORS 6. M/s Dovetail Projects Pvt Ltd. 7. M/s GARG BUILDERS 8. M/s GRID INTERIORS PVT LTD. 9. M/s INTERMARC 10. M/s Mahendru Consultant. 11. M/s MANNU LAL AND SONS. 12. M/s METRO ELECTRIC SERVICES. 13. M/s Monaarc Corporation Pvt Ltd. 14. M/s N S Associates Pvt Ltd. 15. M/s Pooran Chand Sharma and Sons. 16. M/s PUJA CONSTRUCTION COMPANY 17. M/s Pyramid Builders. 18. M/s ROYEL ELECTRICALS. 19. M/s SANJEEV FURNIDHERS PVT LTD. 20. M/s SUNEHARI BAGH BUILDERS PVT. LTD. 21. M/s ULTIMATE INTERNATIONAL PVT.LTD. 22. M/s Vastu Sadan and Associates. 23. M/s Virender Kumar And Co.	M/s AEIFORIA CONSTRUCTION PVT LTD.	MITES/CP/REMC L/NEW DELHI/20 DT. 18.12.2020	M/s AEIFORIA CONSTRUCTION PVT LTD.	200.48	02.07.2021	02.01.2021	DEC, 2021	

SDG/M/CP
13/01/2022

N Sharma
13/01/2022
(Nitin Kr Sharma)
Engineer/CP

DETAILS OF CONTRACTS CONCLUDED DURING THE MONTH OF NOVEMBER-2021

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
S.No.	Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of publication of IT	Type of bidding system	Last date of receipt of Tender	No. of tenders received	Nos. and names of qualified parties after evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest bidder/ evaluated L1	Lot/ No. & date of award	Name of Contractor	Value of contract (Rs. in Lakh)	Schedule date of completion of supplied work	Actual date of start of work	Actual date of completion of work	Reason for delay if any
1	RTESPCPU K/AC Furniture20	Supply and fixing of furniture for E-tender Academic Books at Central Keralaka (Substage Phase II C.V. Vozha (Pq. II))	E-tender	28.05.2020	Single	11.06.2020	14	i. M/s Adarsh Infinitas Pvt. Ltd. ii. M/s Arunprasad Subodha Inds iii. M/s Concept Creator iv. M/s Creative Design and Products v. M/s Jyoti Lal and Sons Corporation vi. M/s Mesrover Industrial vii. M/s Nilkamal Limited viii. M/s Purple Office Systems ix. Shreej Modular Furniture x. M/s Spacewood Furniture s. xi. M/s Twenty First Century Techno	(i) M/s Federal Inc (ii) M/s Swan Pvt (iii) M/s Eurosonic Products Ltd.	Evaluated L1	RTESPCPU/K/AC Furniture20 Date: 08.10.2020	M/s Concept Creator	105.01	22.02.2021	22.10.2020	28.11.2021	Delay in issue of furniture allocation details and additional items given by Client

Noted by
13/11/2021
(Nitin K. Suman)
Engineer/CP

SDGM/CP
13/11/2021

DETAILS OF CONTRACTS CONCLUDED DURING THE MONTH OF OCTOBER-2021

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
S.No.	Tender No.	Nature of work.	Mode of Tender Enquiry	Date of publication of NT	Type of publication of (Single/Two system)	Last date of receipt of Bid	No. of bidders received	No. and names of qualified bidders after evaluation	No. and names of bidders who were not qualified after Technical evaluation	Whether contract awarded to lowest bidder/evaluated L1	Letter of Award No. & date	Name of Contractor	Value of contract (Rs. in Lakh)	Schedule date of completion/ start of work	Actual date of start of work	Actual date of completion of work	Reason for delay if any

SDGM/CP
12/10/2021

Nishikant
19/10/2021
(Nitin K. Shesone)
Engineer/Cp

DETAILS OF CONTRACTS CONCLUDED DURING THE MONTH OF SEPTEMBER-2021

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
S.No.	Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of publication (IT)	Type of bidding system	Last date of receipt of Tender	Nos. of tenders received	Nos. and names of parties qualified after Technical evaluation	Nos. and names of parties not qualified after Technical evaluation	Whether contract awarded to lowest bidder/evaluated L1	Letter of Award No. & date	Name of Contractor	Value of contract (Rs. in Lakh)	Schedule date of completion of supplies/ work	Actual date of start of work	Actual date of completion of work	Reason for delay if any
1	RTES/CO/CP/DP/Dab/DCP Office cum Staff Qtrs/89053/017	Construction of DCP office and Staff Quarters at Dabri, New Delhi.	Open Tender	14.01.2017	Two Packet System through E-tendering.	06.02.2017	11	1) M/s ANS Constructions Pvt. Ltd. 2) M/s Kashiya Infrastructure Pvt. Ltd. 3) M/s Gupta Enterprises 4) M/s Garg Builders 5) M/s A.S. Enterprise 6) M/s Mundeshwari Construction 7) M/s RSB Infrastructure Ltd. 8) M/s N.S. Associates Pvt. Ltd.	1) M/s Ranjeet Singh Choudhary 2) M/s Swamin Infrastructures Pvt. Ltd.	Yes	RTES/CO/CP/DP/Dab/DCP Office cum Staff Qtrs/89053/2017/12072 dated 25.05.2017	M/s N.S. Associates Pvt. Ltd. 33, Zakir Bagh, Opposite Surya Hotel New Delhi-110025	Rs. 23,48,48,455.91	08.09.2018	08.06.2017	30.09.2021	1) Site was occupied with seized vehicles by Delhi Police. Hence site was handed over to Contractor in different phases 2) Ban on Construction Activity by National Green Tribunal from 01-11-2018 to 12-11-2018 25-12-2018 to 26-12-2018 02-11-2019 to 09-12-2019 3) Lockdown due to Covid -19 from 23-03-2020 for a period of 184 days.

MS Swamin
12/01/2022
(Engineer/CP)

SDGM/CP
12/01/2022
(Engineer/CP)