

Status of work awarded through tender (subconsultancy work) & are under progress

S. No.	Name of the work with location	Estimated cost (Rs. lacs)	Tendered cost (Rs. lacs)	Percentage above/ sch. Of rates	Agreement/LO A No. & date	Agency with address	Date of start	Time of completion (Months)	Physical progress %age	Name of the Engineer-in-charge	Remarks
1	Sub- Consultancy services for "Design of 4 bridges in Katra-Laole section of USBRL project (Jammu & Kashmir)." Client - KRCL **	2064.00	823.00	-60.16%	RITES/RI/RCE D/KATRA-LAOLE/1C/01, dt. 16-11- 2007	M/S RAMBOLL DENMARK	11-09-2007	36	90%	Ms. Jageshwari Gupta, DGM/D	"Pure Consultancy Project" **KRCL has restarted the work since Jan.2010.The same contract has been renegotiated for fee of Rs. 6.196 Crores as the scope of work has been reduced from 4 bridges to 2 bridges. EOT up to 31-Dec-22 has been granted.
2	Sub -Consultancy services for "Designer's association during construction of composite welded steel girder for superstructure, having span configuration of 1x 33.4m+ 39 x125.0m + 1x 33.4m of Bogibeel Rail cum Road bridge over river Brahmaputra at Bogibeel near Dibrugarh, Assam in India." Client-NF Rly.	DKK 1,95,35,209 (1597.78)	DKK 2,09,51,315 (1713.60)	+7.25%	RITES/RI/RCE D/BOGIBEEL-III/DA/2011, dt. 31-01-2012	M/S RAMBOLL DENMARK	31-01-2012	48	84%	Sh. S. S. Shukla, DGM/D	"Pure Consultancy Project" The work is awarded to M/s Ramboll on single tender basis at total fee of DKK 1,83,07,887(Rs. 1672.05932 lacs apprx. as per input estimate) as NF Rly has reduced the quantity of various item of the BOQ. EOT up to Sep-21 granted and further EOT shall be given on receiving the same from client to RITES.
3	Sub consultancy services for "Designing, developing, installation and commissioning of structural health monitoring system (SHMS) for Bogibeel Rail cum Road bridge having spanning arrangement of 2x32.6+39x125 across River Brahmaputra near Dibrugarh, Assam, India- Engagement of sub-consultant to m/s RITES Ltd for designing, developing & commissioning of structural health monitoring system (SHMS) software, design of control room, technical support for engagement of system integrator for installation and commissioning of SHMS. "	DKK 6,755,664 (718.13)	DKK 6,756,007 (710.50)	+0.01%	RITES/RI/RCE D/BOGIBEEL BRIDGE/SHMS/ SUB-CONSULTANT/ 2019 dated 17-09-2019	M/S RAMBOLL DENMARK	17-09-2019	28	10%	Sh. S. S. Shukla, DGM/D	"Pure Consultancy Project" The work is awarded to M/S RAMBOLL on single tender for DKK6,756,007.
4	Sub consultancy services for Construction of Control Room Building for SHMS at the south Bank of Bogibeel Bridge as per approved design and drawings complete with all sanitary fixtures, furniture, electrical fixtures, cooling arrangement etc. required for proper functioning of the SHMS	166.85	162.61	-2.54	No. RITES/RCED/RI/SHMS/CRB/2019 dated 31.08.2020	B.N. Garodia Construction & Engineering Private Limited Seujpur, College Road, Dibrugarh Assam 786001	15-09-2020	4	40%	Sh. S. S. Shukla, DGM/D	"Civil Works " The work is related to site related activities. Civil works 100% completed. Due to pandemic condition work was at slow pace. EOT up to Feb-22 is under process
5	Open E-Tender for "Conducting NDT, Load Testing, preparation of Traffic diversion plan, Rate Analysis, Cost Estimate, BOQ, Interpretation of Test Results, Correlation of Theoretical and Field Results, Rehabilitation Measures, Report Preparation Etc. for Bridges/Flyovers (Two Packages) Under Hoogly River Bridge Commissioners (HRBC)- Kolkata , Govt. of West Bengal"	99.83	88.35	-11.50	RITES/RCED/HRBC/Flyovers/ NDT/2020 dt 30.07.2020	M/s Cortex Construction Solutions Pvt. Ltd., B-248, Lower Ground Floor, C.R. Park, New Delhi- 110019	06-08-2020	4	45%	Ms. Aishwarya, DGM/D	"Pure Consultancy Project" The work is under progress. Due to pandemic condition work was at slow pace.EOT up to 06/12/2021 granted.
6	Limited e tender for services for carrying out survey and allied works for DPR of Construction of Highway Tunnel including approaches across Shinkun La, Tanglang La & Lachalung La in the Union Territory of Ladakh.	42.43	42.13	-0.007	RITES/IS/RCE D/T/ LDK-DPR/Survey/2020 dated 07.10.2020	M/s Skylark Designers & Engineers Pvt. Ltd.	07-10-2020	2	95%	Sh. Amit Kumar JGM/T	"Pure Consultancy Project" The work is under progress and EOT up to next working season i.e. 31/10/2022 granted.
7	Open e tender for "Conducting NDT, Load Testing, preparation of Traffic diversion plan, Rate Analysis, Cost Estimate, BOQ, Interpretation of Test Results, Correlation of Theoretical and Field Results, Rehabilitation Measures, Report Preparation Etc. for 3 Flyovers/ Bridges/ Under Hoogly River Bridge Commissioners (HRBC)- Kolkata , Govt. of West Bengal"	91.45	70.83	-22.55	RITES/RCED/HRBC/Flyovers/NDT/2020 dt 04.12.2020	M/s Cortex Construction Solutions Pvt. Ltd., B-248, Lower Ground Floor, C.R. Park, New Delhi- 110019	04-12-2020	4	60%	Ms. Aishwarya, DGM/D	"Pure Consultancy Project" The work is under progress. Due to pandemic condition work was at slow pace. EOT up to 10/12/2021 granted.
8	Geotechnical investigation for construction of Six Railway Tunnels between km138.475 to km. 147.625 in connection with doubling between Sikarpai-Randikena (IBS) section on Koraput-Singapur Road	28.00	24.44	-12.71	RITES/IS/IS/GT /ECoR/S-R/GT/investigation/work order/2021 dt.02.03.2021	M/s IDAX Consulting and Research pvt. Ltd, plot no. - 5016,Duplex-E,Brudaban Enclave,VSS Nagar,Bhubneswar,Odisha-751007.	18.03.2021	2	100%	Dr, Yogesh Kumar , SDGM/GT	"Drilling work" The work is completed. Final bill is to raised by contractor.
9	GT investigation for construction of Jetty approach for unloading of LPG vessels at Dahej for HPCL	240.68	240.58	-0.04	RITES/RCED/H PCL-Dahej jetty/GT inv/2021 dt. 03.09.2021	M/s Soiltech India Pvt. Ltd.,Plot no.119,Sub Plot No.39.Lane no.7,Ramtekdi Industrial Area,Hadapsar,Pune ,Maharastra-411013.	12.10.2021	2.5	0%	Dr, Yogesh Kumar , SDGM/GT	"Drilling work" Land survey is completed and drilling team shall be mobilized on getting the "Go Ahead" by client.

S. No.	Name of the work with location	Estimated cost (Rs. lacs)	Tendered cost (Rs. lacs)	Percentage above/ sch. Of rates	Agreement/LOA No. & date	Agency with address	Date of start	Time of completion (Months)	Physical progress %age	Name of the Engineer-in-charge	Remarks
10	GT investigation for MRTS project coimbatore (Package-I)	30.88	22.93	-25.76	RITES/RCED/MRTS-Coimbatore/short LOI/2021 dt. 30.09.2021	Veltech consulting engineers, No.10, Elumalai Naicken Seleyur, Chennai-73	1.10.2021	3	50%	Dr. Yogesh Kumar, SDGM/GT	"Drilling work" The work is in progress
11	Topographic Survey with Drone / Unmanned Aerial System and other allied works for Karakvalsa-Boddavara section of ECoR in state of Andhra Pradesh	27.14	25.78	-5.00	RITES/RCED/T/BVR-KVL/Survey/2021/01 dated 21.10.2021	M/s PRAMITEE Engineering and Surveys Pvt. Ltd. Plot No. 18, Sai Kunj, Sector 18, Behind Fire Station Kharghar, Raigad, Maharashtra	21.10.2021	2	20%	Jyotsna Dixit DGM/T	" Pure Consultancy Work" The work is under progress.
12	Geotechnical investigation of formation, major bridges, tunnels in connection with doubling of railway line for the Section between Boddavara- Karakavalasa (51.00km) on K-K line of Waltair Division, East Coast Railway										
	Package -I	16.37	12.60	-23.02	RITES/RCED/GT/ECoR/B-K Section/Avani/ Work order/Pkg-II/2021 dt. 29.10.2021	M/s Avani Engineering Consultancy Pvt.Ltd, Street no. 8, Ravindra Nagar, Habsiguda, Hyderabad, Telangana-500007	07.11.2021	4	0%	Dr. Yogesh Kumar, SDGM/GT	"Drilling work" Drilling machine along with manpower is under mobilisation.
	Package -II	23.71	18.25	-23.00	RITES/RCED/GT/ECoR/B-K Section/Avani/ Work order/Pkg-III/2021 dt. 29.10.2021	M/s Avani Engineering Consultancy Pvt.Ltd, Street no. 8, Ravindra Nagar, Habsiguda, Hyderabad, Telangana-500007	07.11.2021	5	0%	Dr. Yogesh Kumar, SDGM/GT	"Drilling work" Drilling machine along with manpower is under mobilisation.
	Package -III	30.69	23.61	-23.08	RITES/RCED/GT/ECoR/B-K Section/Avani/ Work order/Pkg-III/2021 dt. 29.10.2021	M/s Avani Engineering Consultancy Pvt.Ltd, Street no. 8, Ravindra Nagar, Habsiguda, Hyderabad, Telangana-500007	07.11.2021	6	0%	Dr. Yogesh Kumar, SDGM/GT	"Drilling work" Drilling machine along with manpower is under mobilisation.