



S. No.	Name of the work with location	Estimated cost (Rs. lacs)	Tendered cost (Rs. lacs)	Percentage above/ sch. Of rates	Agreement/LOA No. & date	Agency with address	Date of start	Time of completion (Months)	Physical progress %age	Name of the Engineer-in-charge	Remarks
	(Package-I)	30.88	22.93	-25.76	MITES/RCED/MRTS-Coimbatore/shor t LOI/2021 dt. 30.09.2021	Veltech consulting engineers,No.10, ElumalaiNaickenSeleiyyur ,Chennai-73	1.10.2021	3	100%	Dr. Yogesh Kumar , SDGM/GT	"Drilling work" The work has been completed.
	(Package-II)	31.75	24.40	-23.16	MITES/RED/MRTS-Coimtoire/work order/Package-III/2021 dt. 11.10.2021	M/s Idhitri Geoservices Pvt. Ltd No.10,Gauri complex,sec-11,Near Rad cliff school,CBD Belapur,Nav Mumbai-400614	11.10.2021	3	0%	Dr. Yogesh Kumar , SDGM/D	"Drilling work" Drilling machine and manpower mobilised. Work yet to be start after completion of survey work.
	(Package-III)	28.25	20.77	-26.47	MITES/RED/MRTS-Coimtoire/work order/Package-III/2021 dt. 11.10.2021	M/s Idhitri Geoservices Pvt. Ltd No.10,Gauri complex,sec-11,Near Rad cliff school,CBD Belapur,Nav Mumbai-400615	11.10.2021	3	30%	Dr. Yogesh Kumar , SDGM/D	"Drilling work" Drilling work is in progress.
11	Topographic Survey with Drone / Unmanned Aerial System and other allied works for Karakavala-Boddavara section of ECoR in state of Andhra Pradesh	27.14	25.78	-5.00	MITES/RCED/T/BVR-KVL/Survey/2021/01 dated 21.10.2021	M/s PRAMITEE Engineering and Surveys Pvt. Ltd. Plot No. 18, Sai Kunj, Sector 18, Behind Fire Station Kharghar, Raigad, Maharashtra	21.10.2021	2	50%	Jyotsna Dixit DGM/T	" Pure Consultancy Work" The work is under progress.
12	Geotechnical investigation of formation, major bridges, tunnels in connection with doubling of railway line for the Section between Boddavara- Karakavalasa (51.00km) on K-K line of Waltair Division, East Coast Railway										
	Package -I	16.37	12.60	-23.02	MITES/RCED/GT/ECoR/B-K Section/Avani/ Work order/Pkg-II/2021 dt. 29.10.2021	M/s Avani Engineering Consultancy Pvt.Ltd, Street no. 8, Ravindra Nagar,Habsiguda,Hyderabad,Telangana-500007	07.11.2021	4	5%	Dr. Yogesh Kumar , SDGM/GT	"Drilling work" Drilling machine along with manpower is mobilised and works started at site
	Package -II	23.71	18.25	-23.00	MITES/RCED/GT/ECoR/B-K Section/Avani/ Work order/Pkg-III/2021 dt. 29.10.2021	M/s Avani Engineering Consultancy Pvt.Ltd, Street no. 8, Ravindra Nagar,Habsiguda,Hyderabad,Telangana-500007	07.11.2021	5	5%	Dr. Yogesh Kumar , SDGM/GT	"Drilling work" Drilling machine along with manpower is mobilised and works started at site
	Package -III	30.69	23.61	-23.08	MITES/RCED/GT/ECoR/B-K Section/Avani/ Work order/Pkg-III/2021 dt. 29.10.2021	M/s Avani Engineering Consultancy Pvt.Ltd, Street no. 8, Ravindra Nagar,Habsiguda,Hyderabad,Telangana-500007	07.11.2021	6	5%	Dr. Yogesh Kumar , SDGM/GT	"Drilling work" Drilling machine along with manpower is under mobilisation.
13	Services for carrying out "Topographic Survey with Drone/Unmanned Aerial System and other allied works for Tikri-Bhalumaska section of ECoR in state of Odisha"-	24.82	28.54	+ 15.00%	MITES/UI/RCE D/T/TKR-BLM/survey/2021/01 dated 02.12.2021.	M/s Matrix Geo solutions Pvt Ltd A 1/87, 3rd Floor, Sewak park, Dwarka, New Delhi-110059	02.12.2021	2	0%	Jyotsna Dixit DGM/T	" Pure Consultancy Work" The work is under progress.