

Details of Contracts Concluded / Awarded / In Progress during the month of May 2021: Highway Design Unit SBU-30

S. No.	Tender No.	Item / Nature of Services	Mode of tender enquiry	Date of publication of NIT / LIT	Type of bidding (Single/ two bid system)	Last date of receipt of tender	No. of tenders received	Nos. & Names of parties qualified after technical evaluation	No. & Name of parties not qualified after technical evaluation	Whether contract awarded to lowest tender / evaluated L1	Letter of Award No. & Date	Name & Address of Agency	Value of contract (in Rs.)	Scheduled date of completion of Services / supplies / work	Actual date of start of work	Actual date of completion	Reasons for delay, if any
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
1.	RITES/HWD/NHAI/RT300-00035/FWD/PB/2017 dated 30.07.2019	Pavement Structural Evaluation using Falling Weight Deflectometer (FWD) for preparation of Detailed Project Report for Development of Economic Corridor, Inter Corridor and Feeder Routes to improve the efficiency of Freight Movement in India (LOT-2/Punjab/Package-3) in the State of Punjab & Haryana.	e-Quotation	07.08.2019	Single	19.08.2019	Five	Five Parties 1. M/s Highway Engineering Magnitude Consortium. 2. M/s P. K Engineering 3. M/s SRI INFOTECH 4 M/s Translink Infrastructure Consultants Pvt. Ltd. 5. M/s T T L Engineering Pvt. Ltd.	Nil	Yes	RITES/HW/RT300-00035/NHAI/FWD/2017 dated 02.09.2019	M/s TTL Engineering Pvt. Ltd., SCO-75, 2nd Floor, HUDA Market Sector-10A, Near Hero Honda Chowk, Gurgaon-122001. Mob. 9818110963 Email: info.tlengineering@gmail.com	Rs.5,10,900/- excluding GST as applicable	03.11.2019	04.09.2019	24.10.2019	Activity completed ahead of schedule
2.	RITES/HW/TD-GoUP/SR-GPM/TS/RT300-00044/2018 dated 06.03.2019	Traffic Survey for Pre-Feasibility Study of Service Roads around GovardhanParikrama Marg in District Mathura of Uttar Pradesh.	Quotation	06.03.2019	Single	12.03.2019	Three	Three Parties 1. M/s Sharp Eye Traffic Surveys & Data Services 2. M/s Matrix Surveys and data Services 3. M/s TPA Engineering Consultancy (I) Pvt. Ltd,	Nil	Yes	RITES/HW/TD-GoUP/SR-GPM/TS/RT300-00044/2018/190335 dated 15.03.2019	M/s Sharp Eye Traffic Surveys & Data Services Nangloi, New Delhi 110041	Rs.2,00,000/- excluding GST as applicable	29.04.2019	15.03.2019	22.04.2019	Activity completed ahead of schedule
3.	NA	Preparation of DPR for development of stretches for improving direct connectivity in Indian cities (Lot-8/Package-2)	Pre bid association	NA	NA	NA	NA	Project bidding to Client (NHAI) done in association after approval of Competent Authority.	NA	NA	RITES/HW/BM (Lot 8)/RT30000045/190138 dated 28.01.2019	M/s Geokno India Pvt. Ltd. GMR Aero Towers 5th Floor, RGIA Shamshabad, Hyderabad	Rs.6,78,46,350/- excluding GST as applicable	11.11.2019	15.01.2019	In Progress	Delay in approvals on Stage Submission by Principal Client NHAI.
4.	RITES/HW/NHAI/RT300-00011/Traffic/2016 Date: 25.01.2019	Traffic Surveys for preparation of Feasibility Study/Detailed Project Report of selected State road stretches for Two/Four laning with paved shoulder NH Configuration under Bharat Mala Project (BM-13) in West Bengal state.	Quotation	25.01.2019	Single	04.02.2019	Six	Six Parties 1. M/s TPA Engineering Consultancy (I) Pvt. Ltd. 2. M/s Futuristic Engineers and Traffic Surveyors 3. M/s Highway Engineering Magnitude Consortium 4. Sharp Eye Traffic	Nil	Yes	RITES/HW/NHAI/RT300-00011/Traffic/LOA/2016 dated 11.02.2019	M/s Matrix Surveys & Data Services, G-4, 107/108, Sector 6 16, Rohini, New Delhi 6 110085 Mobile: 9810438559, 9811438559 E-mail: matrixsurveys@gmail.com	Rs.5,68,000/- excluding GST as applicable	14.03.2019	16.02.2019	14.03.2019	Activity Completed

Details of Contracts Concluded / Awarded / In Progress during the month of May 2021: Highway Design Unit SBU-30

S. No.	Tender No.	Item / Nature of Services	Mode of tender enquiry	Date of publication of NIT / LIT	Type of bidding (Single/ two bid system)	Last date of receipt of tender	No. of tenders received	Nos. & Names of parties qualified after technical evaluation	No. & Name of parties not qualified after technical evaluation	Whether contract awarded to lowest tender / evaluate d L1	Letter of Award No. & Date	Name & Address of Agency	Value of contract (in Rs.)	Scheduled date of completion of Services / supplies / work	Actual date of start of work	Actual date of completion	Reasons for delay, if any
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
								Services & Data Services 5. M/s Matrix Surveys & Data Services 6. M/s AJS Scale International									
5.	RITES/HW/TD-GoUP / SR-GPM/ TOPO Tender /RT300-00044/2018 dated 11.01.2019	Topographic Survey for Pre-Feasibility Study Report of Service Roads around GovardhanParikramaMarg in District Mathura of Uttar Pradesh.	Limited E-Tender	11.01.2019	Single	22.01.2019	Six	Six Parties 1. M/S Subudhi Techno engineers Pvt Ltd. 2. M/s Ark Services Pvt. Ltd 3. M/s Skylark Designer and Engineers Private Limited 4. M/s M S Associates 5. M/s ImaGIS Engineering Solutions Pvt. Ltd. 6. M/s DSR SURVEYS PVT. LTD.	Nil	Yes	RITES/HW/TD-GoUP / SR-GPM/ TOPO/RT300-00044/2018/190217 dated 05.02.2019.	M/s Subudhi Techno engineers Pvt Ltd. No. 327/3259 OMED Back Side, 2 Lane District Center, Chandra Sekharpur, Bhubaneshwar, Odisha 751017	Rs.10,80,000/- excluding GST as applicable	08.05.2019	08.02.2019	30.06.2019	Necessary EOT accorded
6.	NA	"Environmental Activities for carrying out feasibility study and Detailed project report preparation for redesigning, rehabilitation and up gradation of (i) Salhech ó Chandol ó Habban ó Rajgarh ó Banethi road (ii) Sanora ó Rajgarh ó Haripurdhar ó Jamli road in the State of Himachal Pradesh.	Nomination basis	NA	NA	NA	NA	NA	NA	Work awarded on nomination basis after approval from the Competent Authority	RITES/HW/RT300-00038/HPPW D/Environmental/LOA /2018 dated: 23/10/2018	Mr. Sanjeev Sharma 301,302, SRBC, Vasundhara, Ghaziabad UP) Phone No.: +91 9818922344 E-mail: sksv02@gmail.com	Rs.20,51,050/- excluding GST as applicable	05.04.2019	30.10.2018	In progress	Delay in approvals on Stage Submission by Principal Client HPPWD.
7.	RITES/HW/RT300-00041/ TNRSP-II/ DPR Updation/ 2018 dated 20.08.2018	Social and Environmental Activities for TNRSP-II-Contract PPC 01: Validation of the Detail Project Report for the selected corridors including state on ground to the requirement of Asian Development Bank (ADB), in the State of Tamil Nadu.	Limited E-Tender	24.08.2018	Single	06.09.2018	Three	Two Parties 1. M/s Abnaki Infrastructure AID Pvt. Ltd., New Delhi 2. M/s Tila Consultants and Contractors Pvt. Ltd. Maharashtra.	One Party M/s R V Infra Pvt. Ltd. Bangalore.	Yes	RITES/HW/RT300-00041/TNRSP-II/DPR Updation/2018 dated 15.10.2018	M/s Abnaki Infrastructure Application & Integrated Development Pvt. Ltd. JG-11, 2nd Floor, Khirki Extension, Malviya Nagar, New Delhi-110017.	Rs.62,36,330.24/- excluding GST as applicable	22.01.2019	25.10.2018	In progress	Delay in approvals on Stage Submission by Principal Client TNRSP II

Details of Contracts Concluded / Awarded / In Progress during the month of May 2021: Highway Design Unit SBU-30

S. No.	Tender No.	Item / Nature of Services	Mode of tender enquiry	Date of publication of NIT / LIT	Type of bidding (Single/two bid system)	Last date of receipt of tender	No. of tenders received	Nos. & Names of parties qualified after technical evaluation	No. & Name of parties not qualified after technical evaluation	Whether contract awarded to lowest tender / evaluated L1	Letter of Award No. & Date	Name & Address of Agency	Value of contract (in Rs.)	Scheduled date of completion of Services / supplies / work	Actual date of start of work	Actual date of completion	Reasons for delay, if any
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
8.	RITES / HW/ GUYANA/ EB-EC LINK /2018 / 01	Consultancy Services for Environmental Impact Assessment (EIA) and Environmental Management Plan (EMP), Social Impact Assessment (SIA) and Rehabilitation Plan (RAP); Land Acquisition and Utility Relocation Plan for preparation of DPR for Construction of East Bank-East Coast Road Linkage (Diamond to Ogle) in Georgetown, Guyana	Quotation	13.08.2018	Single	20.08.2018	Four	Three Parties 1. M/s Costal Dynamic Limited, Trinidad and Tobago; 2. M/s Environmental Solutions, Guyana 3. M/s Triple C Consultancy, Guyana	One Party M/s Environmental Solutions, Guyana	Yes	RITES /HW/ Guyana / EC-EB Link / RT30000039 / 2018 / 180902 dated 04.09.2018	M/s Triple C Consultancy Cirtchlow Labour College Compound Wolford Avenue Thomas Lands, Georgetown Guyana	USD \$ 48500.00	04.02.2019	04.09.2018	In Progress	Delay by Client (Ministry of Public Infrastructure) and Environment Protection Agency, Government of Guyana in issue of Terms of Reference for conducting ESIA and approval of submitted Final ESIA Report.
9.	RITES/HW/ RT300-00038 /HPPWD/ Traffic/ 2017 dated 25.07.2018	"Traffic Survey" for carrying out feasibility study and Detailed project report preparation for redesigning, rehabilitation and up gradation of (i) Salhech ó Chandol ó Habban ó Rajgarh ó Banethi road (ii) Sanora ó Rajgarh ó Haripurdhar ó Jamli road in the State of Himachal Pradesh.	Quotation	25.07.2018	Single	02.08.2018	Six	Six Parties 1.M/s TPA Engineering Consultancy (I) Pvt. Ltd. 2.M/s Futuristic Engineers and Traffic Surveyors 3. M/s Highway Engineering Magnitude Consortium 4. Sharp Eye Traffic Services & Data Services 5. M/s Medulla Soft Technologies Pvt. Ltd. 6. M/s AJS Scale International	Nil	Yes	RITES/HW/ RT300-00038/ HPPWD/ Traffic/LOA/ 2018 dated 11.09.2018	M/s Medulla Soft Technologies Pvt. Ltd., 48/10, Okhla Industrial Area, Phase-II, New Delhi-110020.	Rs.9,37,260/- excluding GST as applicable	13.10.2018	14.09.2018	04.12.2018	Necessary EOT accorded.
10.	RITES/HWD /NHAI/RT300-00035/Traffic /PB/2018 dated 06.07.2018	Traffic Survey for preparation of Detailed Project Report for Development of Economic Corridor, Inter Corridor and Feeder Routes to improve the efficiency of Freight Movement in India (LOT-2/Punjab/Package-3) in the State of Punjab & Haryana.	e-Quotation	11.07.2018	Single	25.07.2018	Three	Three Parties 1. Sharp Eye Traffic Services & Data Services 2. M/s Medulla Soft Technologies Pvt. Ltd. 3. TPA Engineering Consultancy (I) Pvt. Ltd.	Nil	Yes	RITES/HW/ RT300-00035/NHAI/ Traffic/LOA /2018 dated 20.08.2018	M/s Medulla Soft Technologies Pvt. Ltd., 48/10, Okhla Industrial Area, Phase-II, New Delhi-110020.	Rs.20,42,900/- excluding GST as applicable	14.10.2018	30.08.2018	10.12.2018	Necessary EOT accorded
11.	RITES/HW/ RT300-00036/NHAI /DPR/Gt work/2017/0	Geo-Technical and Material Investigations for structures (Bridges/ROBs/Interchanges/ Overpasses/Underpasses etc. and Investigations for	Limited E-Tender	29.06.2018	Single	10.07.2018	Eight	Eight Parties 1. M/s CEG Test House and Research Center	Nil	Yes	RITES/HW/ RT300-00036/NHAI/ DPR/GT works/2017/02	M/s Shivom Engineers Associated Pvt. Ltd. &	Rs.41,49,000/- excluding GST as applicable	28.01.2019	11.10.2018	16.09.2020	EOT accorded in February 2021. Final payment released to agency on 24.5.2021. Process of BG release

Details of Contracts Concluded / Awarded / In Progress during the month of May 2021: Highway Design Unit SBU-30

S. No.	Tender No.	Item / Nature of Services	Mode of tender enquiry	Date of publication of NIT / LIT	Type of bidding (Single/ two bid system)	Last date of receipt of tender	No. of tenders received	Nos. & Names of parties qualified after technical evaluation	No. & Name of parties not qualified after technical evaluation	Whether contract awarded to lowest tender / evaluated L1	Letter of Award No. & Date	Name & Address of Agency	Value of contract (in Rs.)	Scheduled date of completion of Services / supplies / work	Actual date of start of work	Actual date of completion	Reasons for delay, if any
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
	2 dated 29.06.2018 (2nd call)	Construction Materials for Consultancy services for preparation of Detailed Project Report for Development of Economic Corridor, Inter Corridor and Feeder Routes to improve the efficiency of Freight Movement in India (LOT-2/Haryana/Package-1)						Pvt. Ltd, Jaipur 2. M/s Xplorer Consultancy Services Pvt. Limited, Gurugram 3. M/s M K Soil Testing Laboratory, Ahmedabad 4. M/s. Cengrs Geotechnica Private Limited 5. M/s Shivom Engineers Associated Pvt. Ltd. 6. M/s Techpro Engineers Pvt. Limited 7. M/s Sai Geotechnical Engineers Pvt. Limited 8. M/s Indian Geotechnical Services			dated 07.09.2018	57, Kundi, Opposite GHS-8A, Sector-20, Panchkula (Haryana).					under process.
12.	RITES/HWD/NHAI/RT300-00011/EIA-SIA-LPS/WB/2016 dated 12.06.2018	EIA/EMP and SIA/RAP Studies including Preparation of Land Plan Schedules (LPS) for consultancy services for project management including preparation of feasibility study / Detailed Project Report of selected road stretches / corridors for Two/Four laning with paved shoulder with NH Configuration under Bharat Mala Project (BM-13) in the state of West Bengal .	e-Quotation	13.06.2018	Single	20.06.2018	Three	Three Parties 1. Tila Consultants and Contractors Pvt. Ltd. 2. M/s Abanaki Infrastructure AID Pvt. Ltd. 3. M/S RV Infra Solutions	Nil	Yes	RITES/HW/NHAI/RT300-00011/EIA-SIA-LPS/LOA/2018 dated 20.08.2018	M/s Tila Consultants & Contractors Pvt. Ltd. A-201, Ram Rahim Tower, Samta Nagar, Near Dena Bank, Vasai Road West, Thane, Maharashtra-401202.	Rs.40,99,974/- excluding GST as applicable	27.01.2019	30.08.2018	In Progress	Delay in approvals/Clearances on Stage Submission by Principal Client NHAI.
13.	RITES/HW/HPPWD/RT300-00038/SIA&LAP/2017 dated 04.06.2018	"Social Impact Assessment and Resettlement Action Plan including Land Acquisition Plan and Clearances for preparation of feasibility study and Detailed project report for redesigning, rehabilitation and up gradation to 2-lane/2-lane with paved shoulder or its strengthening of (i) Salhech ó Chandol ó Habban ó Rajgarh ó Baddu sahib -Bagthan - Banethi road (ii) Sanora ó	Open e-Tender	06.06.2018	Single	21.06.2018	Two	One Party M/s TILA Consultants & Contractors Pvt. Ltd.	One Party .M/s Environmental Technical Service Pvt. Ltd.	YES	RITES/HW/RT300-00038/HPPWD/LOA/2018 Dated 28.09.2018	M/s Tila Consultants & Contractors Pvt. Ltd. A-201, Ram Rahim Tower, Samta Nagar, Near Dena Bank, Vasai Road West, Thane, Maharashtra-401202.	Rs.40,07,993/- excluding GST as applicable	08.04.2019	08.10.2018	In progress	Delay in approvals on Stage Submission by Principal Client HPPWD.

Details of Contracts Concluded / Awarded / In Progress during the month of May 2021: Highway Design Unit SBU-30

S. No.	Tender No.	Item / Nature of Services	Mode of tender enquiry	Date of publication of NIT / LIT	Type of bidding (Single/ two bid system)	Last date of receipt of tender	No. of tenders received	Nos. & Names of parties qualified after technical evaluation	No. & Name of parties not qualified after technical evaluation	Whether contract awarded to lowest tender / evaluated L1	Letter of Award No. & Date	Name & Address of Agency	Value of contract (in Rs.)	Scheduled date of completion of Services / supplies / work	Actual date of start of work	Actual date of completion	Reasons for delay, if any
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
		Rajgarh óNohradhar - Haripurdhar ó Rohnahat - Jamli road in the State of Himachal Pradesh.															
14.	NA	Detailed topographic survey by using mobile Lidar (Light Detection and Ranging) or equivalent technology coupled with conventional methods along existing route, bypasses and realignments, preparation of strip plan, detailed underground utility and detailed digitisation of cadastral mapping and land acquisition details for consultancy services for preparation of Detailed Project Report for Development of Economic Corridor, Inter Corridor and Feeder Routes to improve the efficiency of Freight Movement in India (LOT-2/Punjab/Package-3), tentative length 157 km; in the State of Punjab & Haryana.	Pre-bid association	NA	NA	NA	NA	Project Bidding to Client done in association after approval of Competent Authority.	NA	NA	RITES/HW/NHAI/RT300-00035/MATRIX/2018 dated 21.05.2018	M/s Matrix Geo Solution Pvt. Ltd. A1/87, 3rd Floor, Sewak Park, Uttam Nagar, New Delhi-110059.	Rs.1,01,99,500/- excluding GST as applicable	15.04.2019	21.05.2018	In progress	Delay in approvals on Stage Submission by Principal Client NHAI.
15.	RITES/HW/HPPWD/RT300038/TOPO/2017 dated 19.04.2018	"Topographic Survey" for preparation of Feasibility study and Detailed project report for redesigning, rehabilitation and up gradation to 2-lane/2-lane with paved shoulder or its strengthening for (i) Salhech-Chandol-Habban-Rajgarh-Banethi road (ii) Sanora- Rajgarh-Haripurdhar- Jamli road in the State of Himachal Pradesh	Open E-Tender	19.04.2018	Single	01.05.2018	Two	Two Parties 1. M/s BPC Consultant India Pvt. Ltd, Kolkata 2. M/s Matrix Go solutions Pvt. Ltd, Delhi	Nil	Yes	RITES/HW/RT300-00038/HPPWD/Topo/2018/1 dated 14.06.2018	M/s Matrix Geo Solution Pvt. Ltd. A1/87, 3rd Floor, Dwarka More, New Delhi- 110059.	Rs.1,06,17,200/- excluding GST as applicable	30.11.2018	24.06.2018	In progress	Delay in approvals on Stage Submission by Principal Client HPPWD.
16.	RITES/HW/NHAI/DPR/RT300-00036/Traffic	Traffic Surveys for Detailed Project Report for development of Economic Corridors, Inter Corridors, Feeder Routes to improve the efficiency of freight movement in India under Bharatmala Pariyojna [Lot-2/Haryana/Package-1]	Limited Tender	18.12.2017	Single	05.01.2018	Three	Three Parties 1. AJS Scale International 2. Highway Engineering Magnitude Consortium 3. Futuristics Engineers and Traffic Surveyors	Nil	Yes	RITES/HW/NHAI/RT300-00036/ Traffic/2017 dated 29.01.2018	M/s AJS Scale International 417-418, Kirti Shikhar, Distt Centre, Janakpuri, New Delhi-110058	Rs.45,00,005/- excluding GST as applicable	20.03.2018	05.02.2018	24.12.2018	Delay in Approvals from Principal Client (NHAI)

Details of Contracts Concluded / Awarded / In Progress during the month of May 2021: Highway Design Unit SBU-30

S. No.	Tender No.	Item / Nature of Services	Mode of tender enquiry	Date of publication of NIT / LIT	Type of bidding (Single/ two bid system)	Last date of receipt of tender	No. of tenders received	Nos. & Names of parties qualified after technical evaluation	No. & Name of parties not qualified after technical evaluation	Whether contract awarded to lowest tender / evaluated L1	Letter of Award No. & Date	Name & Address of Agency	Value of contract (in Rs.)	Scheduled date of completion of Services / supplies / work	Actual date of start of work	Actual date of completion	Reasons for delay, if any
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
17.	NA	Topographic Survey using LiDAR, Utility Mapping using Ground Penetrating Radar (GPR) and Digitization of Cadastral Maps for Consultancy Services for preparation of DPR for development of Economic Corridors, Inter Corridors, Feeder Routes to improve the efficiency of freight movement in India under Bharatmala Pariyojana [Lot-2/Haryana/Package-1]	Pre bid Association	NA	NA	NA	NA	Project bidding to Client (NHAI) done in association after approval of Competent Authority.	Nil	Yes	RITES/HW/NHAI/RT300-00036/ Matrix/2017 dated 12.12.2017	M/s Matrix Geo Solution Pvt. Ltd., 47, Sector-13, Pocket B, Phase-2, Dwarka, New Delhi- 110078, India	Rs.2,99,22,500/- excluding GST as applicable	12.07.2018	12.12.2017	In progress	Delay in approvals from Principal Client (NHAI)
18.	RITES / HW /Guyana / EC-EB link / RT 30000039 / 2018/ 03	Topographic Survey, Geotechnical and Material Investigations for East Coast-East Bank Linkage Project, Georgetown, Guyana	Quotation	09.08.2017	Single	15.08.2017	Four	Three Parties 1. M/s C.B. & Associates Inc. 2. M/s Demerara Engg P L L C 3. M/s SRKN'gineering & Associates Ltd.	One Party M/s Caribbean Engineering & Management Consultants Inc.	Yes	RITES /HW/ Guyana / EC-EB link / RT 30000039 / 2018 / 03 dated 18.04.2018	M/s Demerara Engineering. PLCC, "The Silks Building" Suite 231, 37-24 24th Street, Long Island City, New York 11101	USD \$ 2,83,700.31	For Topographic survey: 08.07.2018 For Geo Technical & Materials Investigations : 03.07.2018	02.05.2018	In Progress	Delay in field surveys due to non-accessibility of project lengths (Swamp area).
19.	RITES/HW/NHAI/BRT(2TR/26)/RT300-00027/TS&S P/2016 dated 19.06.2017	Topographic Survey and Strip Plan for Feasibility Study/Detailed Project Report for Two/ Four Laning of following road stretches for NH Connectivity to Backward Areas/Religious/Tourist Places under Bharat Mala Project in the State of West Bengal.	Limited Tender	19.06.2017	Single	05.07.2017	Six	Three Parties 1. M/s Pramitee Engineering and Surveys Pvt. Ltd 2. M/s Pioneer Surveys 3. M/s Subudhi Associates	Three Parties 1. M/s DSR Survey Pvt. Ltd. 2. M/s Highway Engineering Magnitude Consortium 3. M/s Theovel Surveys	Yes	RITES/HW/NHAI/BRT(2TR/26)/RT300-00027/WB/2016 dated 19-07-2017	M/s Pioneer Surveys, Pioneer Tower, Premises No 20-085 AB109 AA-1, New Town, Kolkata 700156	Rs.38,63,839.00/- excluding GST as applicable	29.12.2017	29.07.2017	In Progress	Delay in approvals from Principal Client (NHAI)
20.	RITES/HWD/GHYPWD/DPR/RT300-00033/2017 dated 03.04.2017	Detailed Topographic Survey by photogrammetry technique using UAV ('Drone') for Consultancy Services for Construction of 2-Lane flyover at the intersection of Super Market on G.S Road in Guwahati in the state of Assam under Guwahati City Division No.-II	Quotation	NA	Single	11.04.2017	Three	Three Parties 1. M/s Matrix Geo Solutions Pvt. Ltd., 2. M/s Creative Web Mobi, 3. M/s Geo Vision Infotech Private Limited	Nil	Yes	RITES/HWD/GHYPWD/DP R/RT300-00033/Topo Survey/LOA-MGS/2017 dated 05.05.2017	M/s Matrix Geo Solutions Pvt. Ltd., A-1/87, Sewak park, 3rd Floor, Uttam Nagar, New Delhi- 110059	Rs.3,45,000/- excluding service tax as applicable	27.02.2019	08.05.2017	25.02.2019	Activity Completed

Details of Contracts Concluded / Awarded / In Progress during the month of May 2021: Highway Design Unit SBU-30

S. No.	Tender No.	Item / Nature of Services	Mode of tender enquiry	Date of publication of NIT / LIT	Type of bidding (Single/ two bid system)	Last date of receipt of tender	No. of tenders received	Nos. & Names of parties qualified after technical evaluation	No. & Name of parties not qualified after technical evaluation	Whether contract awarded to lowest tender / evaluated L1	Letter of Award No. & Date	Name & Address of Agency	Value of contract (in Rs.)	Scheduled date of completion of Services / supplies / work	Actual date of start of work	Actual date of completion	Reasons for delay, if any
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
21.	RITES/HWD/GHYPWD/DPR/RT300-00032/2017 dated 03.04.2017	Detailed Topographic Survey by photogrammetry technique using UAV ('Drone') for Consultancy Services for Construction of 2-Lane flyover at the intersection of Serabhati on Guwahati Garbhanga Road in Guwahati in the state of Assam under Guwahati City Division No.-I	Quotation	03.04.2017	Single	11.04.2017	Three	Three Parties 1. M/s Matrix Geo Solutions Pvt. Ltd., 2. M/s Creative Web Mobi, 3. M/s Geo Vision Infotech Private Limited	Nil	Yes	RITES/HWD/GHYPWD/DP R/RT300-00032/Topo Survey/LOA-MGS/2017 dated 05.05.2017	M/s Matrix Geo Solutions Pvt. Ltd., A-1/87, Sewak park, 3rd Floor, Uttam Nagar, New Delhi- 110059	Rs.3,65,000/- excluding service tax as applicable	27.02.2019	08.05.2017	25.02.2019	Activity Completed
22.	RITES/ HW/ NHAI/ BRT (2TR/26)/ RT300-00027/ EIA &SIA/2016 dated 13.02.2017	Environment Impact Assessment/Environmental Management Plan, Social Impact Assessment/ Resettlement & Rehabilitation Plan Studies including preparation of Land Acquisition Plan & Schedules (LPS) and Project Clearances for Feasibility Study/Detailed Project Report for Two/ Four Laning of following road stretches for NH Connectivity to Backward Areas/Religious /Tourist Places under Bharat Mala Project in the State of West Bengal.	Open Tender	13.02.2017	Single	27.02.2017	Three	One Party M/s Voyants Solutions Pvt. Ltd.	Two Parties 1. M/s Tila Consultants And Contractors Private Limited. 2. M/s Overseas Mintech Consultant	Yes	RITES/ HW/ NHAI/ BRT(2TR/26)/ RT300-00027/WB/ 2016 dated 16.05.2017	M/s Voyants Solutions Pvt. Limited. 403 4thFloor, Park Centra, Sector 30, Exit 8 NH - 8, Gurugram, Haryana 122001 Gurugram India (122001)	Rs.23,40,135.00/- excluding GST as applicable	25.05.2018	26.05.2017	In Progress	Delay in approvals from Principal Client (NHAI) Necessary EOT accorded
23.	RITES/HW/ RT300-00011/RBT/2016 dated 23.03.2016	Inventory & Condition Survey for Roads, Culverts & Bridges and Traffic Surveys for Package-I (SH-11A: Omarpur (NH-34 Jn.) - Lalgola - Bhagwangola - Chunakhali from km 0/000 to km 56/400); and SH-11 (Chunakhali - Domkal - Jalangi-Krishnanagar from km 89/972 to km 221/955); SH-3 (Krishnanagar - Hanskhali-Duttafulia-Helencha- Bongaon from km 0/000 to km 69/591); and MDR (Bongaon - Panchpota - Swarupnagar - Basirghat (Ghoadanga) from km 0/000 to km 61/220) for a total length of 330 km for Consultancy Services for Preparation of Feasibility	Limited e-Tender	23.03.2016	Single	12.04.2016	One	One Party M/s Xplorer Consultancy Services Pvt. Ltd. Gurgaon.	Nil	Yes	RITES/HW/ NHAI/BM-13/RT300-00011/RBT/ XPCSPL/2016 dated 16.05.2016	M/s Xplorer Consultancy Services Private. Limited., Plot-3, 1st Floor, Sarhaul (Opposite HIPA), Sector-18, Gurgaon-121001 (Haryana)	Rs.29,02,950/- excluding Service Tax as applicable	24.07.2016	16.05.2016	03.10.2016	Necessary EOT accorded.

Details of Contracts Concluded / Awarded / In Progress during the month of May 2021: Highway Design Unit SBU-30

S. No.	Tender No.	Item / Nature of Services	Mode of tender enquiry	Date of publication of NIT / LIT	Type of bidding (Single/ two bid system)	Last date of receipt of tender	No. of tenders received	Nos. & Names of parties qualified after technical evaluation	No. & Name of parties not qualified after technical evaluation	Whether contract awarded to lowest tender / evaluated L1	Letter of Award No. & Date	Name & Address of Agency	Value of contract (in Rs.)	Scheduled date of completion of Services / supplies / work	Actual date of start of work	Actual date of completion	Reasons for delay, if any
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
		Study/Detailed Project Report of selected State road stretches for Two/Four laning with paved shoulder NH Configuration of under Bharat Mala Project (Package-13) in West Bengal .															
24.	RITES/HW/RT300-00012/EIA-SIA-LPS/2016 dated 23.03.2016	EIA/EMP and SIA/RAP Studies including preparation of Land Plan Schedules (LPS) for "Dwarka - Khambhaliya - Devariya" and "Dhrol - Amran - Maliya" road sections (approx. length 175 km)	Open Tender	23.03.2016	Single	19.04.2016	One	One Party M/s Overseas Min-Tech Consultants, Jaipur	Nil	Yes	RITES/HW/NHAI/RT300-00012/GUJ/EIA-SIA-LPS/OMTC/2016 dated 21.06.2016	M/s Overseas Min-Tech Consultants, (5th floor, Apex Tower, Tonk Road, Jaipur)	Rs.31,90,775/- excluding GST as applicable	20.06.2017	21.06.2016	31.01.2021	Delay in approvals from Client & Non-cooperation in land acquisition activities by Local villagers
25.	RITES/HW/RT300-00011/TOPO/2016 dated 1.03.2016	Topographic Survey and preparation of Strip Plan for Package-II (SH-3: Krishnanagar- Hanskhali- Duttafulia- Helencha - Bongaon from km 0/000 to km 69/591) and MDR (Bongaon-Panchpota-Swarupnagar-Basirghat (Ghojadanga) from km 0/000 to km 61/220) for a total length of 140 km for Consultancy Services for Preparation of Feasibility Study/Detailed Project Report of selected State road stretches for Two/Four laning with paved shoulder NH Configuration of under Bharat Mala Project (Package-13) in the state of West Bengal	Limited Tender	01.03.2016	Single	15.03.2016	Two	Two Parties 1.M/s Pioneer Surveyors, No. 20-085, Street No. 85, Opposite Tank No. 2, 1st Floor, Kolkata 2. M/s ARK Services, A-1693, II Floor Greenfields, Faridabad 121003	Nil	Yes	RITES/HW/NHAI/BM-13/WB/RT300-00011/TOPO/PKG2-PS/2016 dated 13.05.2016	M/s Pioneer Surveyors, No. 20-085, Street No. 85, Opposite Tank No. 2, 1st Floor, Action Area I, Block AB-109, New Town (J.B Nagar), Rajarhat, Kolkata - 700156(West Bengal)	Rs.23,10,000/- excluding Service Tax as applicable	27.07.2016	13.05.2016	31.12.2018	Public Agitation and Delay in approvals on Stage Submission by Principal Client NHAI.

Details of Contracts Concluded / Awarded / In Progress during the month of May 2021: Highway Design Unit SBU-30

S. No.	Tender No.	Item / Nature of Services	Mode of tender enquiry	Date of publication of NIT / LIT	Type of bidding (Single/ two bid system)	Last date of receipt of tender	No. of tenders received	Nos. & Names of parties qualified after technical evaluation	No. & Name of parties not qualified after technical evaluation	Whether contract awarded to lowest tender / evaluated L1	Letter of Award No. & Date	Name & Address of Agency	Value of contract (in Rs.)	Scheduled date of completion of Services / supplies / work	Actual date of start of work	Actual date of completion	Reasons for delay, if any
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
26.	RITES/HW/RT300-00011/TOPO/2016 dated 01.03.2016	Topographic Survey and preparation of Strip Plan for Package-I (SH-11A: Omarpur (NH-34 Jn.)- Lalgola-Bhagwangola-Chunakhali from km 0/000 to km 56/400); and SH-11 (Chunakhali-Domkal-Jalangi-Krishnanagar from km 89/972 to km 221/955) for a total length of 190 km for Consultancy Services for Preparation of Feasibility Study/Detailed Project Report of selected State road stretches for Two/Four laning with paved shoulder NH Configuration of under Bharat Mala Project (Package-13) in the state of West Bengal ..	Limited Tender	01.03.2016	Single	15.03.2016	Two	Two Parties 1.M/s Pioneer Surveyors, No. 20-085, Street No. 85, Opposite Tank No. 2, 1st Floor, Kolkata 2. M/s ARK Services, A-1693, II Floor Greenfields, Faridabad-121003	Nil	Yes	RITES/HW/NHAI/BM-13/RT300-00011/TOPO/Pkg1-ARKS/2016 dated 13.05.2016	M/s ARK Services, A-1693, 2nd Floor Greenfields, Faridabad-121003 (Haryana)	Rs.29,44,240/- excluding Service Tax as applicable	27.07.2016	13.05.2016	11.12.2018	Non-cooperation by local villagers for smooth functioning of assignment and Delay in approvals on Stage Submission by Principal Client NHAI.
27.	RITES/HW/MORT&H/NAGALAN D/4055-30/Topo/2014 dated 19.02.2014	Topographic survey for Preparation of Revised Detailed Project Report and Verification of Executed Quantities/items for widening to 2-lane of Package I : Longleng-Changtongya Road, Mon-Tamlu-Merangkong Road, and Package II: Phek ó Pfutsero Road and Zunheboto-Chakabama under Phase -A of SARDP-NE in the state of Nagaland	Limited Tender	19.02.2014	Single	07.03.2014	Four	Four Parties 1. M/s Pioneer Surveyors, Kolkata 2. M/s Theovel Surveys, Bangalore 3. M/s Sumadhura Geomatica Pvt. Ltd. Hyderabad 4. M/s ARK Services, Faridabad	Nil	Yes	RITES/HW/MORTH/NAGALAND/4055-30/ Topo Survey/ 2013 dated 29.04.2014	M/s Pioneer Surveys, Pioneer Tower, Premises No 20-085 AB109 AA-1, New Town, Kolkata 700156 for Package I	Rs.66,15,000 excluding Service Tax as applicable	05.08.2014	06.05.2014	25.08.2015 for Stage 1.	Law and Order issues and delay in approvals on alignment from Principal Client (MoRTH/NHIDCL).
28.	RITES/HW/MORT&H/NAGALAN D/4055-30/Topo/2014 dated 19.02.2014	Topographic survey for Preparation of Revised Detailed Project Report and Verification of Executed Quantities/items for widening to 2-lane of Package I : Longleng-Changtongya Road, Mon-Tamlu-Merangkong Road, and Package II: Phek ó Pfutsero Road and Zunheboto-Chakabama under Phase -A of SARDP-NE in the state of Nagaland	Limited Tender	19.02.2014	Single	07.03.2014	Four.	Four Parties 1. M/s Pioneer Surveyors, Kolkata 2. M/s Theovel Surveys, Bangalore 3. M/s Sumadhura Geomatica Pvt. Ltd. Hyderabad 4. M/s ARK Services, Faridabad	Nil	Yes	RITES/HW/MORTH/NAGALAND/4055-30/ Topo Survey/ 2013 dated 29.04.2014	M/s Sumadhura GeomaticaPvt. Ltd. 1-2-607/54/7 SBH Colony, Behind DBR Mills Hyderabad-500080 Email info@sumadhura.com for Package II	Rs.95,06,000 excluding Service Tax as applicable	05.08.2014	06.05.2014	Stage 1 Submissions completed on 28.09.2015	Law and Order issues and delay in approvals on alignment from Principal Client (MoRTH/NHIDCL).
29.	RITES/HW/NHAI/UP/EI A_RR_LA/Tila /2010	Environmental and social Impact Assessment and Land Acquisition Plan for Preparation of Detailed Project	Limited Tender	20.04.2010	Single	30.04.2010	One	One Party Tila Consultants and Contractors Pvt. Ltd	Nil	Yes	RITES/HW/NHAI/UP/EIA_LA/Tila/2010 dated	M/s Tila Consultants & Contractors Pvt. Ltd.	Rs.27,00,000/- excluding Service Tax as applicable	03.12.2010	03.06.2010	In Progress	Additional LA Study as per instruction of Principal Client and delay in approvals /

Details of Contracts Concluded / Awarded / In Progress during the month of May 2021: Highway Design Unit SBU-30

S. No.	Tender No.	Item / Nature of Services	Mode of tender enquiry	Date of publication of NIT / LIT	Type of bidding (Single/ two bid system)	Last date of receipt of tender	No. of tenders received	Nos. & Names of parties qualified after technical evaluation	No. & Name of parties not qualified after technical evaluation	Whether contract awarded to lowest tender / evaluated L1	Letter of Award No. & Date	Name & Address of Agency	Value of contract (in Rs.)	Scheduled date of completion of Services / supplies / work	Actual date of start of work	Actual date of completion	Reasons for delay, if any
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
		Report for Rehabilitation and up gradation of NH stretches under NHDP-IVB in the state of Uttar Pradesh									28.05.2010	A-201, Ram Rahim Tower, Samta Nagar, Near Dena Bank, Vasai Road West, Thane, Maharashtra-401202.					Clearances from Principal Client (NHAI) and Forest Department.
30.	RITES/HW/NHAI/UP Roads/Topo_Sur/2010	DGPS and Topographic Survey for DPR for Rehabilitation and Upgradation of National Highway section in the state of Uttar Pradesh	Limited Tender	19.01.2010	Single	01.02.2010	Five	Five Parties 1. M/s Theovel Surveys, 81, Domlur, Bengaluru, Karnataka 560071 2. M/s Pioneer Surveyors Kolkata 3. M/s Prime Meridian Surveys Pvt. Ltd. Chennai 4. M/s Horizon Consultancy Services West Bengal 5. M/s Shotam Instruments Pvt. Ltd. New Delhi	Nil	Yes	RITES/HW/NHAI/UP/Topo_Sur/2010 Dated 12.02.2010	M/s Theovel Surveys, 81, Domlur, Bengaluru, Karnataka 560071	Rs.16,87,600/- excluding Service Tax as applicable	06.04.2010	21.02.2010	In Progress	Additional Topographic Survey as per instruction of Principal Client and delay in approvals from Principal Client (NHAI)