

**Details of Contracts concluded during the month of Oct-2020 dealt by RPO Ahmedabad**

S. No.	Tender No.	Item / Nature of Work	Mode of tender enquiry	Date of publication of NIT	Type of bidding (Single/two bid system)	Last date of receipt of tender	No. of tenders recd	Nos. & Names of Parties qualified after technical e-valuation	No. & Name of Parties not qualified after tech. e-valuation	Whether contract awarded to lowest tender / evaluated L1	Letter of Award No. & Date	Name & Address of contractor	Value of Contract (in Rs.)	Scheduled date of completion of supplies / work	Actual date of start of work	Actual date of completion	Reasons for delay
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	RITES/RPO-AD/NHSRCL/Miscellaneous Structures/2018	Shifting / Dismantling of miscellaneous structure & Building from Vatva to Sabarmati in connection with High Speed Works.	Open e-Tender	12.04.2018	Two bid System	27.04.2018	6 Nos.	5 Nos. 1) Buildwell Engineers 2) Vallabh Corporation 3) PMP Infratech 4) VRAJ Constn. Co. 5) Jalaram Projects Pvt. Ltd.	1 No. 1) BD Sorathia & Co.	Yes, L-1	RITES/RPO-AD/NHSRCL/Miscellaneous Structures/2018, dt 09.07.2018	M/s Vallabh Corporations, Ahmedabad	61129376	22.07.2019	23.07.2018	30.10.2020	1. Handing over site free from encroachments by Client. 2. COVID-19 Pandemic. 3. Delay in providing approved location by Railway for structures.

Details of Contracts concluded during the month of March-2021 dealt by RPO Ahmedabad																	
S. No.	Tender No.	Item / Nature of Work	Mode of tender enquiry	Date of publication of NIT	Type of bidding (Single/ two bid system)	Last date of receipt of tender	No. of tenders recd	Nos. & Names of Parties qualified after technical e-valuation	No. & Name of Parties not qualified after tech. e-valuation	Whether contract awarded to lowest tender / evaluated LI	Letter of Award No. & Date	Name & Address of contractor	Value of Contract (in Rs.)	Scheduled date of completion of supplies / work	Actual date of start of work	Actual date of completion	Reasons for delay
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
1	RITES/RPO-ADI/NHSRCL/CONCOR/DCT-KHD/2018	Construction of Pavement, Track work, warehouses, Admin Building, E&M works and other miscellaneous works at Khodiyar, Gandhinagar, Gujarat.	Open e-Tender	09.03.2018	Two bid System	03.04.2018	11 Nos.	9 Nos. 1) 3/11 SCC Infrastructure Pvt. Ltd. 2) 4/11 S&P-Creative JV 3) 5/11 Rishabh Constn. P.Ltd. & Bharat Spun Pipe & Constn.Co. JV, 4) 6/11 Natvar Constn. Co. & N.S. Patel JV 5) 7/11 J.K.Associates, Sanjeev Kumar Goyal Contractor & NMC Industries Pvt. Ltd. JV 6) 8/11 Ravi Infra – Sanwariya JV 7) 9/11 PMP Infratech Pvt. Ltd. & Shanti Construction Co. JV 8) 10/11 Track & Towers Infratech (P) Ltd. & Raksy Infra P.Ltd. JV 9) 11/11 Jalaram Projects P.Ltd. & Jayesh Construction Co. JV	2 Nos. 1) 1/11 N.S. Associates Pvt. Ltd. 2) 2/11 Rachna Construction & Miral Infrastructure JV	Yes, L-1	RITES/RPO-ADI/NHSRCL/CONCOR/DCT-KHD/2018, dt 13.06.2018	M/s J.K. Associates, M/s Sanjeev Kumar Goyal Contractor & M/s NMC Industries Pvt. Ltd. JV Mansa	492722614	26.04.2019	27.06.2018	31.03.2021	1. Addition/changes in scope of work. 2. Delay in shifting OFC cable by Railways. 3. Changes in drawings by user department. 4. COVID-19 pandemic. 5. Delay in NOC from fire department.
2	RITES/RPO-ADI/NHSRCL/Miscellaneous Structure/2018	RUB-1 near Sabarmati Cricket ground of Western Railway (WR)	Open e-Tender	21.09.2018	Two bid System	22.10.2018	4 Nos.	4 Nos. 1) 1/4 LR Patel & Co. 2) 2/4 Mohanlal Maganlal Kakrecha 3) 3/4 Chetan Constn.Co. 4) 4/4 Radhe Associates	NIL	Yes, L-1	RITES/RPO-ADI/NHSRCL/RUB/SBI/2018 dt 07.12.2018	M/s Chetan Construction Co.	109268799	21.08.2019	22.12.2018	15.03.2021	1. COVID-19 Pandemic. 2. Addition/changes in scope of work 3. Delay in removal of existing structures.

**Details of Contracts concluded during the month of June-2021 dealt by RPO Ahmedabad**

S. No.	Tender No.	Item / Nature of Work	Mode of tender enquiry	Date of publication of NIT	Type of bidding (Single/ two bid system)	Last date of receipt of tender	No. of tenders recd	Nos. & Names of Parties qualified after technical e-valuation	No. & Name of Parties not qualified after tech. e-valuation	Whether contract awarded to lowest tender / evaluated LI	Letter of Award No. & Date	Name & Address of contractor	Value of Contract (in Rs.)	Scheduled date of completion of supplies / work	Actual date of start of work	Actual date of completion	Reasons for delay
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	rites/RPO-ADI/NHSRCL/GEU/2019	Demolishing/Relocation of WR owned General Elect. Utilities Infringing HSR alignment in Ahmedabad area at Ch. 485 to Ch.508.172 including Maintenance yard of High Speed Rail Corridor.	Open e-Tender	12.12.2018	Two bid System	02.01.2019	2 Nos.	2 Nos. 1) 1/2 Tuaman Engineering Ltd. 2) 2/2 Vasudev Power Ltd.	NIL	Yes, L-1	rites/RPO-ADI/NHSRCL/Power Infringe/2018 dt 25.02.2019	M/s Vasudev Power Pvt Ltd, Umiya Nivas, Near Resham Bhavan LalDarwaja, Station Road Surat-395003 (Gujarat)	103922699	10.03.2020	11.03.2019	30.06.2021	1. Approval of drawings from Railways. 2. COVID-19 Pandemic. 3. Delay in NOC from Statutory Bodies.

**Details of Contracts concluded during the month of Nov-2021 dealt by RPO Ahmedabad**

S. No.	Tender No.	Item / Nature of Work	Mode of tender enquiry	Date of publication of NIT	Type of bidding (Single/ two bid system)	Last date of receipt of tender	No. of tenders recd	Nos. & Names of Parties qualified after technical e-valuation	No. & Name of Parties not qualified after tech. e-valuation	Whether contract awarded to lowest tender / evaluated LI	Letter of Award No. & Date	Name & Address of contractor	Value of Contract (in Rs.)	Scheduled date of completion of supplies / work	Actual date of start of work	Actual date of completion	Reasons for delay
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
1	RITES/RPO-ADI/NHSRCL/Sabarmati/Store Depot/2018	Construction of proposed Store Depot, Scrap yard and associated Electrical works at Sabarmati. Ahmedabad, Gujarat.	Open e-Tender	30.03.2018	Two bid System	27.04.2018	15 Nos.	14 Nos. 1) 2/15 P.R. Patel & Co. 2) 3/15 Shanti Constn.Co. 3) 4/15 RJP Infrastructure Pvt. Ltd. 4) 5/15 Saket Infra Developers Pvt. Ltd. 5) 6/15 Natvar Const.Co. 6) 7/15 Rishabh Construction Pvt. Ltd. 7) 8/15 Gannon Dunkerley & Co. Ltd. 8) 9/15 SCC Infrastructures Pvt. Ltd. 9) 10/15 Malani Construction Co. 10) 11/15 M.S. Khurana Engineering Limited 11) 12/15 Ranjit Buildcon Limited 12) 13/15 Som Projects Pvt. Ltd. 13) 14/15 Dineshchandra R.Agrawal Infra. P.Ltd. 14) 15/15 Rajdeep	1 No. 1) 1/15 HSK Infra Private Limited. New Delhi	Yes, L-1	RITES/RPO-ADI/NHSRCL/Sabarmati/Store Depot/2018, dt 27.06.2018	M/s Malani Construction Co. Rajkot, Gujarat.	486819538	10.07.2019	11.07.2018	30.11.2021	1. COVID-19 pandemic. 2. Addition/changes in scope of work. 3. Handing over of site free from encroachments. 4. Delay in approval of drawings/estimates from Client/Railways.
2	RITES/RPO-ADI/NHSRCL/CPOH/2018	Construction of CPOH & DMC for track machine and associated Electrical works at Vatva, Ahmedabad, Gujarat	Open e-Tender	11.05.2018	Two bid System	06.06.2018	6 Nos.	6 Nos. 1) 1/6 Iron Triangle Ltd. & L.R.Patel & Co. JV 2) 2/6 Natvar Constn.Co. & N.S Patel, JV 3) 3/6 N G Gadhiya 4) 4/6 Parth Infra. P.Ltd., Milecon Engg.P.Ltd & Krishna Constn.Co., JV 5) 5/6 Shanti Constn.Co. & PMP Infratech P.Ltd., JV 6) 6/6 Rishabh Constn. P.Ltd. & Bharat Spun Pipe & Co., JV	NIL	Yes, L-1	RITES/RPO-ADI/NHSRCL/CPOH/2018, dt 01.08.2018	M/s Natvar Construction Co. and M/s N.S Patel JV from Surat	471085421	14.08.2019	15.08.2018	30.11.2021	

S. No.	Tender No.	Item / Nature of Work	Mode of tender enquiry	Date of publication of NIT	Type of bidding (Single/two bid system)	Last date of receipt of tender	No. of tenders recd	Nos. & Names of Parties qualified after technical e-valuation	No. & Name of Parties not qualified after tech. e-valuation	Whether contract awarded to lowest tender / evaluated L1	Letter of Award No. & Date	Name & Address of contractor	Value of Contract (in Rs.)	Scheduled date of completion of supplies / work	Actual date of start of work	Actual date of completion	Reasons for delay
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
3	MITES/RPO-ADI/NHSRCL/Staff Qtrs/Maninagar/2018	Construction of Proposed staff quarters, food plaza & miscellaneous buildings at Maninagar and Dismantling of existing building/structures at various locations between Vatva & Sabarmati by M/s MITES Ltd.	Open e-Tender	31.08.2018	Two bid System	24.09.2018	7 Nos.	6 Nos. 1) 1/7 ANS Construction 2) 2/7 Jyoti Infratech Co. 3) 3/7 Natvar Constn.Co. 4) 4/7 R.N. Dobariya 5) 6/7 Prime Civil Infratech Pvt. Ltd. 6) 7/7 Shanti Constn.Co.	1 No. 1) 5/7 Parth Infratech Pvt. Ltd.	Yes, L-1	MITES/RPO-ADI/NHSRCL/Staff Qtrs/Maninagar/2018, dt 04.12.2018	M/s R.N. Dobariya Surat	229680519	17.12.2019	18.12.2018	30.11.2021	
4	MITES/RPO-ADI/NHSRCL/Sabarmati/P-way/2020	Supply, Linking and augmentation of P-Way works and construction of associated misc. works in Relocated Engineering Workshop, Sabarmati, Ahmedabad [PH-II]	Open e-Tender	24.06.2020	Two bid System	08.07.2020	4 Nos.	3 Nos. 1) Raksy Infrastructure Pvt. Ltd., Hyderabad 2) Laxyo Energy Ltd., Hyderabad 3) NMC Industries Pvt. Ltd., Mumbai	1 No. 1) PMP Infratech Pvt. Ltd.	Yes, L-1	MITES/RPO-ADI/NHSRCL/Sabarmati/P-way/2020 dated: 30.09.2020	M/s Raksy Infrastructure Pvt. Ltd., 17-1382/B/25, Bhanu Nagar, Chamapapet, Hyderabad-500079, Telangana, India	61394889	13.04.2021	14.10.2020	Contract Terminated	