

Status of work awarded through tender (subconsultancy work) & are under progress

S. No.	Name of the work with location	Estimated cost (Rs. lacs)	Tendered cost (Rs. lacs)	Percentage above/ sch. Of rates	Agreement/LO A No. & date	Agency address with	Date of start	Time completion (Months)	Physical progress %age	Name of the Engineer-in-charge	Remarks
1	Sub- Consultancy services for "Design of 4 bridges in Katra-Laole section of USBRL project (Jammu & Kashmir)." Client - KRCL **	2064.00	823.00	-60.16%	RITES/RI/RCED /KATRA-LAOLE/1C/01, dt. 16-11- 2007	M/S RAMBOLL DENMARK	11-09-2007	36	90%	Ms. Jageshwari Gupta, DGM/D	"Pure Consultancy Project" **KRCL has restarted the work since Jan.2010.The same contract has been renegotiated for fee of Rs. 6.196 Crores as the scope of work has been reduced from 4 bridges to 2 bridges. EOT up to 31-Dec-22 has been granted.
2	Sub -Consultancy services for "Designer's association during construction of composite welded steel truss girder for superstructure, having span configuration of 1x 33.4m+ 39 x125.0m + 1x 33.4m of Bogibeel Rail cum Road bridge over river Brahmaputra at Bogibeel near Dibrugarh, Assam in India." Client-NF Rly.	DKK 1,95,35,209 (1597.78)	DKK 2,09,51,315 (1713.60)	+7.25%	RITES/RI/RCED /BOGIBEEL-III/DA/2011, dt. 31-01-2012	M/S RAMBOLL DENMARK	31-01-2012	48	84%	Sh. S. S. Shukla, DGM/D	"Pure Consultancy Project" The work is awarded to M/s Ramboll on single tender basis at total fee of DKK 1,83,07,887(Rs. 1672.05932 lacs approx. as per input estimate) as NF Rly has reduced the quantity of various item of the BOQ. EOT up to Sep-21 is under process
3	Sub consultancy services for "Designing, developing, installation and commissioning of structural health monitoring system (SHMS) for Bogibeel Rail cum Road bridge having spanning arrangement of 2x32.6+39x125 across River Brahmaputra near Dibrugarh, Assam, India- Engagement of sub-consultant to m/s RITES Ltd for designing, developing & commissioning of structural health monitoring system (SHMS) software, design of control room, technical support for engagement of system integrator for installation and commissioning of SHMS."	DKK 6,755,664 (718.13)	DKK 6,756,007 (710.50)	+0.01%	RITES/RI/RCED /BOGIBEEL BRIDGE/SHMS/ SUB-CONSULTANT/ 2019 dated 17-09-2019	M/S RAMBOLL DENMARK	17-09-2019	28	10%	Sh. S. S. Shukla, DGM/D	"Pure Consultancy Project" The work is awarded to M/S RAMBOLL on single tender for DKK6,756,007.
4	Sub consultancy services for Construction of Control Room Building for SHMS at the south Bank of Bogibeel Bridge as per approved design and drawings complete with all sanitary fixtures, furniture, electrical fixtures, cooling arrangement etc. required for proper functioning of the SHMS	166.85	162.61	-2.54	No. RITES/RCED/RI /SHMS/CRB/2019 dated 31.08.2020	B.N. Garodia Construction & Engineering Private Limited Seujpur, College Road, Dibrugarh Assam 786001	15-09-2020	4	20%	Sh. S. S. Shukla, DGM/D	"Civil Works " The work is related to site related activities. Civil works 80% completed. EOT is under progress.Due to pandemic condition work was at slow pace. EOT up to Feb-22 is under process
5	Open E-Tender for "Conducting NDT, Load Testing, preparation of Traffic diversion plan, Rate Analysis, Cost Estimate, BOQ, Interpretation of Test Results, Correlation of Theoretical and Field Results, Rehabilitation Measures, Report Preparation Etc. for Bridges/Flyovers (Two Packages) Under Hoogly River Bridge Commissioners (HRBC)- Kolkata , Govt. of West Bengal"	99.83	88.35	-11.50	RITES/RCED/ HRBC/Flyovers/ NDT/2020 dt 30.07.2020	M/s Cortex Construction Solutions Pvt. Ltd., B-248, Lower Ground Floor, C.R. Park, New Delhi- 110019	06-08-2020	4	40%	Ms. Reetu Patial, SDGM/D	"Pure Consultancy Project" The work is under progress. EOT up to Jun-21 has been given. Further EOT up to 06/09/21 granted .
6	Limited e tender for services for carrying out survey and allied works for DPR of Construction of Highway Tunnel including approaches across Shinkun La, Tanglang La & Lachalung La in the Union Territory of Ladakh.	42.43	42.13	-0.007	RITES/IS/RCED /T/ LDK- DPR/Survey/2020 dated 07.10.2020	M/s Skylark Designers & Engineers Pvt. Ltd.	07-10-2020	2	90%	Sh. Amit Kumar JGMT	"Pure Consultancy Project" The work is under progress and EOT up to Oct-21 is under process
7	Open e tender for "Conducting NDT, Load Testing, preparation of Traffic diversion plan, Rate Analysis, Cost Estimate, BOQ, Interpretation of Test Results, Correlation of Theoretical and Field Results, Rehabilitation Measures, Report Preparation Etc. for 3 Flyovers/ Bridges/ Under Hoogly River Bridge Commissioners (HRBC)- Kolkata , Govt. of West Bengal"	91.45	70.83	-22.55	RITES/RCED/HRBC/Flyovers/NDT/2020 dt 04.12.2020	M/s Cortex Construction Solutions Pvt. Ltd., B-248, Lower Ground Floor, C.R. Park, New Delhi- 110019	04-12-2020	4	40%	Ms. Reetu Patial, SDGM/D	"Pure Consultancy Project" The work is under progress. Due to pandemic condition work was at slow pace. EOT up to 10/10/2021 has been granted.