

82854/2021/REMCL

REMCL SBU											Annexure-1	
Information Regarding status of Tender of REMC Ltd. July- 2021												
S.No.	Tender No	Name of Work	Cost Put to NIT (Rs. In Cr.)	Date of Receipt of tender (Technical Bid) & opening date	No. of bidders submitted the bid	Status of Technical Bids	Name of bidders submitted the bids	Date of opening of the Tender (Financial Bid)	Status of Financial Bid	Details of Award of work e.g Name of the Bidder, Awarded value etc.	Engineer in-charge	Remark
1	REMCL/Rly/Roof Top/2019/02 dt. 08.10.2019	Implementation of Grid Connected Roof-Top Solar PV Project for IR	164.4 Cr.	17.03.2020 & opened on 18.03.2020	4	Evaluated	1.M/s Dairyman Producer Company Limited in Consortium with M/s Addwatt Power Solutions Pvt. Ltd. 2. M/s Purushotam Profiles Pvt. Ltd. 3. M/s Sherisha Solar Pvt. Ltd. 4.M/s Suryam International Pvt. Ltd.	21.10.2020	Evaluated	LOA of 1.958 MWp capacity issued to M/s Suryam International Pvt. Ltd.on 22.06.2021	Shri Rupesh Kumar (GM-IREMC Ltd.)	LOI of 9.019 MWp capacity issued to M/s Suryam International Pvt. Ltd.and SPD has given his consent for 1.958 MWp only
2	REMCL/CO/Solar/Phase-I/2021 dt. 04.06.2021	Setting up of 740 MW Land Based Solar PV Power plant on Railway Land under Tariff Based Competitive Bidding	3330 Cr. in PPP mode	26.08.2021 & to be opened on 26.08.2021	-	-	-	-	-	-	Shri Rupesh Kumar (GM-IREMC Ltd.)	-
3	REMCL/CO/Solar/210 MW/CAPEX/2021 dt. 02.08.2021	Development of GRID connected Solar PV Project(s) (Up to 210 MW Capacity) on Vacant Railway Land	945 Cr.in CAPEX mode	21.10.2021 & opened on 21.10.2021	-	-	-	-	-	-	Shri Rupesh Kumar (GM-IREMC Ltd.)	-
4	REMCL/CO/solar/Phase-III/2021 dt.30.06.2021	Setting up of 400 MW Land Based Solar PV Power plant on Railway Land along the Railway track under Tariff Based Competitive Bidding	1800 Cr. in PPP mode	24.09.2021 & to be opened on 24.09.2021	-	-	-	-	-	-	Shri Rupesh Kumar (GM-IREMC Ltd.)	-
5	REMCL/Rly/Storage/2021 dt.30.05.2021	Setting up of 15 MW solar PV power plant with 7MW/14 MWh BESS on Railway land at Bulburi, Nagpur, Maharashtra under Tariff Based Competitive Bidding	67.5 Cr. In PPP mode	25.08.2021 & to be opened on 25.08.2021	-	-	-	-	-	-	Shri Rupesh Kumar (GM-IREMC Ltd.)	-

Annexure -II									
Information Regarding Status of Bill Payment of Working Agencies - July 2021									
Sl. No	Name of Contractor	Agreement No.	Bill Details		Bill Received at HQ dated (Accts)	Status of Bill		Mode of Payment (RTGS / Cheque)	Remarks
			Bill No.	Bill Amount in Rs.		Under Process of Checking	Payment Released on		
1	PTC india limited	REMC Ltd/CO/IR/Power management/2021 dtd.22.03.21	Invoice no. BD/ 2021-22/019 dated 09th June 2021	10,73,800/-	21.06.2021 and revised bill received on 01.07.2021	Under Process of Payment in account department	-	-	Bill was returned due to some query and was re-submitted on 01.07.2021
2	PTC india limited	REMC Ltd/CO/IR/Power management/2021 dtd.22.03.21	BD/2021-22/048 dated 13 th July 2021	12,27,200/-	16.07.2021	-	-	-	The bill was initially submitted without E-Invoice. The bill will be processed after receipt of E-Invoice.
3	M/s Inox Wind Ltd.	REMCL/CO/25MW/ Windmill/ Rajasthan. 18.12.14	IWLRJOM22010 dated 17.06.2021	7,609,167	22.06.2021 (through mail)	Paid Rs.25,36,389/-	05.07.2021	RTGS	One month payment released on 05.07.2021. One month payment amounting to Rs.25,36,389/- is under process.

SBU: Railway Energy Management Company Limited (REMCL Ltd)																	
Details of Contracts Awarded /Concluded/ in progress - July 2021																	
Annexure -III																	
S. no	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of Tenders Received	Nos. & Names of parties qualified after technical evaluation	Nos. & Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer / evaluated L1	Letter of award No. & date	Name of Contractor	Value of contract	Schedule date of completion of supplies / work	Actual date of start of work	Actual date of completion	Reasons/Comment for delay if any	
1	REMCL/CO / Northern Region/PP-MT3	Procurement of 220 MW of power for Indian Railways in Northern Region. (MTOA basis) (UP-85, Punjab-25, Haryana-40, Delhi-15, Rajasthan-55)	Open	28.05.2015	Two stages (Stage I- RFQ) (Stage II-RFP)	07.10.2015	14	1.Adani Power Ltd 2. Korba West Power comp ltd 3.Jindal India Thermal 4. Jayprakash Power Venture Ltd 5.Rattan.India Ltd 6. MB Power Ltd 7.Essar.Power.M.P Ltd 8.GMR- Chhattisgarh 9.D.B.Power Ltd 10.TRN Energy Pvt Ltd 11.Balco	1.Monnet Ispat & Energy Ltd. 2.JSW Power Trading Company Ltd. 3.Haryana Power Generation Corporation Ltd.	YES	LOA-REMCL/CO/Northern Region/PP-MT/03. dt.26.02.16	M/s Jindal india Thermal Power Ltd.	Awarded Value: 1894.59 Cr.	3 Years from commencement of supply of power.	3 years commencing from the date of getting MTOA approval.		i) PPA signed for the state of Rajasthan between WCR & JITPL on dt.15-03-2016. ii) For the states of UP & Delhi PPA signed between on 13.04.2016 and for the state of Punjab & Haryana on 12.04.16 between Northern Rly and JITPL. iii) In Rajasthan Power flow on MTOA basis commenced from 20.04.17 and agreement tenure has been completed on 19.01.2021. iv) Power flow on MTOA for Haryana commenced w.e.f 01.10.2017 and agreement tenure has been completed on 30.06.21. v) Power flow on MTOA for Delhi commenced w.e.f 31.03.2018 and agreement tenure has been completed 31.01.21. vi) Power flow on MTOA basis commenced in UP w.e.f.08.07.2018. vii)JITPL issued termination notice on 27.09.2018 and reduced DC to zero in U.P viii) JITPL power has been replaced by BRISCL power w.e.f 28.10.2018 in U.P. ix)JITPL has filed petition no-303/MP/2018 dt.26.09.2018 for termination of APP and return of B.G for the state of punjab. As per CERC RoP dtd 31.10.19 meeting was held on 19.11.19 between REMCI/Railways/ JITPL Based on MOM between ECR, ECoR and NR and JITPL dated 19.11.2019, parties agreed to continue validity of agreement till 31.03.2020 for state of Punjab whereas it was agreed to terminate agreement for state of Orissa and Bihar without any financial liability on either side. The MOM has been filed in CERC for disposal of the ongoing petition.Last hearing held on 15.04.21. Ms JITPL vide tr dt. 01.06.21 submitted Affidavits. x) JITPL has filed a petition no.163/MP/2019 dt.26.06.2019 regarding claiming of charges towards payment made by JITPL for extension of BG for NR-Delhi,NER, Haryana,WCR-Rajasthan and WCR-MP.
2	REMCL/CO/ Eastern Region/PP-MT4*	Procurement of 160 MW of power for Indian Railways in Eastern Region. (MTOA basis) (Bihar- 60 MW, Odisha-110)	Open	28.05.2015	Two stages (Stage I- RFQ) (Stage II-RFP)	07.10.2015	14	1. PTC India Ltd 2. DVC 3. Adani.Power.Ltd 4. Korba West Power 5. Jindal India Thermal Power Ltd 6. Jayprakash Power Venture Ltd 7. Essar Power 8. GMR- Chhattisgarh 9.D.B.Power Ltd 10.TRN Energy Pvt Ltd 11.JSW Power Trading Company Ltd 12.Balco	1.Monnet Ispat & Energy Ltd. 2.JSW Power Trading Company Ltd	YES	LOA-REMCL/CO/Eastern Region /PP-MT04. dt.25.02.16	M/s Jindal india Thermal Power Ltd.	Awarded Value: 1242.21 Cr.	3 Years from commencement of supply of power.	3 years commencing from the date of getting MTOA approval.		i) PPA has been signed on 15-03-16 between M/s JITPL & ECR for the state of Bihar. ii) PPA has been signed on 04-03-2016 between ECoR & M/s JITPL for the state of Odisha iii) IRECoR has filed an Appeal on 10.06.20 before APTEL against OERC order dtd 25.02.20 in Case no.55 of 2016. GRIDCO & TPDCI submitted its reply on 02.07.20 & 07.08.20. ECoR filed its responses on 11.08.20.Last hearing held on 12.04.21. Next hearing date is 05.07.21. iv) NOC for Bihar has not been issued for JITPL. v)JITPL filed petition no-304/MP/2018 dt.07.10.18 in CERC for termination of APP and return of B.G for the state of Bihar. vi) JITPL has issued termination notice to Rlys for the state of Orissa. JITPL filed petition no-338/MP/2018 dt.27.10.18 in CERC for termination of APP and return of B.G for the state of Orissa. As per CERC RoP dtd 31.10.19 meeting was held on 19.11.19 between REMCI/Railways/ JITPL Based on MOM between ECR, ECoR and NR and JITPL dated 19.11.2019, parties agreed to continue validity of agreement till 31.03.2020 for state of Punjab whereas it was agreed to terminate agreement for state of Orissa and Bihar without any financial liability on either side. The MOM has been filed in CERC for disposal of the ongoing petition.Last hearing held on 15.04.21. Ms JITPL vide tr dt. 01.06.21 submitted Affidavits.
3	REMCL/CO/ Western Region/PP-MT02	Procurement of 205 MW of power for Indian Railways in Western Region (MTOA basis) (MP-135, Chattisgarh- 70)	Open	28.05.2015	Two stages (Stage I- RFQ) (Stage II-RFP)	07.10.2015	16	1.PTC India Ltd 2.Adani Power.Ltd,Ahmedabad 3.Jindal India Thermal Power Ltd 4.Jayprakash Power Venture Ltd 5.Essar Power M.P.Ltd 6.Rattan.India.Ltd 7.MB Power Ltd 8.Essar Power M.P Ltd 9.GMR- Chhattisgarh Energy Ltd 10.D.B.Power Ltd 11.TRN Energy Pvt Ltd 12.Balco Ltd, Chattisgarh	1.Monnet Ispat & Energy Ltd. 2.JSW Power Trading Company Ltd 3.Jhabua Power Ltd 4.Shirpur Power Pvt Ltd	YES	LOA-REMCL/CO/Western region/PT-MT/02 dt.17.3.16.	M/s Jindal india Thermal Power Ltd.	Awarded Value: 1630.67 Cr.	3 Years from commencement of supply of power.	3 years commencing from the date of getting MTOA approval.		i) PPA signed between WCR & JITPL on dt. 11.04.2016 for M.P. ii) PPA signed between SECR and JITPL on 08.04.16 for Chhgh. iii) Power flow on MTOA basis commenced from 01.04.17 in the state of M.P. agreement tenure has been completed on 31.12.2020. iv) NOC for Chattisgarh state has not been issued. v) Petition filed by SECR in CSERC on 12.10.17 for issuance of NOC for grant of open access. CSERC has passed an order on dt.06.06.2018 and directed to resolve technical/commercial issues. vi) SECR has filed an appeal no.132 of 2019 in APTEL on 01.11.18 regarding grant of NOC by CSPTEL and challenging the CSERC order dtd 06.06.18.CSPDCL vide affidavit has agreed to grant NOC to SECR.Accordingly APTEL disposed of the matter. vii) SECR vide letter dtd 22.04.20 to CSERC requested to direct CSPTEL & CSPDCL to grant NOC to SECR. CSERC has considered SECR letter dtd 22.04.20 as a petition and has started to conduct hearing in the matter. Last hearing held on 06.07.2021. Next hearing is scheduled on 24.09.2021.
4	4 RITES/EE/25 MW Wind Farm/Rajasthan	Setting up of Wind Farm of 25 MW (±1 MW) in Rajasthan (India) on Lump Sum Turnkey (LSTK) basis with comprehensive Operation & Maintenance (O&M) (a) LSTK work of Land, Supply & EPC (b) O&M Contract for 10 Years	Open	02.09.2013	Two stages (Technical & Financial)	21.04.2014	2	1. Inox Wind Ltd. 2. Suzlon Energy Ltd.	Nil	Yes	REMCL/CO/Wind Power (25 MW)/Land dt. 21.11.2014 REMCL/CO/Wind Power (25 MW)/Supply dt. 21.11.2014 REMCL/CO/Wind Power (25 MW)/EPC dt. 21.11.2014	M/s Inox Wind Ltd.	Awarded Value - Rs. 151.45 Cr.	9 months from the date of start of LSTK work.	Dec-14	16.10.2015	
			Open	02.09.2013	Two stages (Technical & Financial)	21.04.2014	2	1. Inox Wind Ltd. 2. Suzlon Energy Ltd.	Nil	Yes	REMCL/CO/Wind Power (25 MW)/O&M dt. 21.11.2014	M/s Inox Wind Ltd.	24.90 Cr.	10 Years	16.12.2015	In-progress	Contract is for 10 Years i.e. upto 15.12.2025.