

87644/2021/REMCL

REMCL SBU											Annexure-1	
Information Regarding status of Tender of REMC Ltd: Sep - 2021												
S.No.	Tender No	Name of Work	Cost Put to NIT (Rs. In Cr.)	Date of Receipt of tender (Technical Bid) & opening date	No. of bidders submitted the bid	Status of Technical Bids	Name of bidders submitted the bids	Date of opening of the Tender (Financial Bid)	Status of Financial Bid	Details of Award of work e.g Name of the Bidder, Awarded value etc.	Engineer In-charge	Remark
1	REMCL/CO/Solar/Phase-I/2021 dt. 04.06.2021	Setting up of 740 MW Land Based Solar PV Power plant on Railway Land under Tariff Based Competitive Bidding	3330 Cr. in PPP mode	28.10.2021 & to be opened on 28.10.2021	-	-	-	-	-	-	Shri Rupesh Kumar (GM- IREMC Ltd.)	-
2	REMCL/CO/Solar/210 MW/CAPEX/2021 dt. 02.08.2021	Development of GRID connected Solar PV Project(s) (Up to 210 MW Capacity) on Vacant Railway Land.	945 Cr.in CAPEX mode	21.10.2021 & to be opened on 21.10.2021	-	-	-	-	-	-	Shri Rupesh Kumar (GM- IREMC Ltd.)	-
3	REMCL/CO/Solar/Phase-III/2021 dt.30.06.2021	Setting up of 400 MW Land Based Solar PV Power plant on Railway Land along the Railway track under Tariff Based Competitive Bidding	1800 Cr. in PPP mode	21.10.2021 & to be opened on 21.10.2021	-	-	-	-	-	-	Shri Rupesh Kumar (GM- IREMC Ltd.)	-
4	REMCL/Rly/Storage/2021 dt.30.05.2021	Setting up of 15 MW solar PV power plant with 7MW/14 MWH BESS on Railway land at Bulburi, Nagpur, Maharashtra under Tariff Based Competitive Bidding	67.5 Cr. In PPP mode	Bid opened on 07.09.2021	4	Under evaluation	1.M/s Sherisha Technologies Pvt. Ltd. 2. M/s JBM Renewables Pvt. Ltd. 3.M/s Fourth Partner Energy Pvt. Ltd. 4. M/s Metca EGN Singapore Holdings 3 PTE Ltd.	-	-	-	Shri Rupesh Kumar (GM- IREMC Ltd.)	-
5	REMCL/CO/Solar/DPR/2021 dt.16.09.2021	Enrollment of Agencies/Consultants for Survey, Preparation & Submission of Feasibility Report, Detailed Project Report (DPR) for Solar PV based Projects in various states of INDIA.	-	13.10.2021 & to be opened on 13.10.2021	-	-	-	-	-	-	Shri Rupesh Kumar (GM- IREMC Ltd.)	-
6	REMCL/CO/PP/MT/2021	Procurement of 600 MW power under MTOA Indian Railways as Deemed licensee.	Rs. 4396 Cr	Submission & Opening -18.10.2021	-	-	-	-	-	-	Shri Sanjay Singh (GM- IREMC Ltd.)	-

87644/2021/REMCL

Annexure -II									
Information Regarding Status of Bill Payment of Working Agencies - Sep 2021									
Sl. No.	Name of Contractor	Agreement No.	Bill Details		Bill Received at HQ dated (Accts)	Status of Bill		Mode of Payment (RTGS / Cheque)	Remarks
			Bill No.	Bill Amount in Rs.		Under Process of Checking	Payment Released on		
1	PTC india limited	REMC Ltd/CO/IR/Power management/2021 dtd.22.03.21	Invoice no. BD/2021-22/066 dated 13th August 2021	12,27,200/-	26.08.2021	Done	16.09.2021	-	Payment Done
2	PTC india limited	REMC Ltd/CO/IR/Power management/2021 dtd.22.03.21	Invoice no. BD/2021-22/082 dated 13th September 2021	12,27,200/-	14.09.2021	Done	Under process in Account Department	-	Sent to Finance on 24.09.2021
3	M/s Inox Wind Ltd.	REMCL/CO/25MW/ Windmill/ Rajasthandt. 18.12.14	IWLRJOM22010 dated 17.06.2021	7609167	22.06.2021 (through mail)	Amount Paid	05.07.2021, 19.08.2021, 09.09.2021	RTGS	This is quarterly bill being paid on monthly basis. Monthly payment released in the month of July, August & September 2021.

SBU: Railway Energy Management Company Limited (REMCL Ltd)																	
Annexure-III																	
S. no	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of Publication on NIT	Type of Bidding / Two Bid System	Last date of receipt of tender	No. of Tenders Received	Nos. & Names of parties qualified after technical evaluation	Nos. & Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer / evaluated L1	Letter of award No. & date	Name of Contractor	Value of contract	Schedule date of completion of supplies / work	Actual date of start of work	Actual date of completion	Reasons/Comment for delay if any
1	REMCL/CO / Northern Region/PP-MT/3	Procurement of 220 MW of power for Indian Railways in Northern Region. (MTOA basis) (UP-85, Punjab-25, Haryana-40, Delhi-15, Rajasthan-55)	Open	28.05.2015	Two stages (Stage I- RFQ) (Stage II-RFP)	07.10.2015	14	1.Adani Power Ltd 2. Korba West Power comp ltd 3.Jindal India Thermal 4. Jayprakash Power Venture Ltd 5.Rattan India.Ltd 6. MB.Power Ltd 7.Essar Power.M.P Ltd 8.GMR- Chhattisgarh 9.D.B.Power Ltd 10.TRN Energy Pvt Ltd 11.Balco	1.Monnet Ispat & Energy Ltd. 2.JSW Power Trading Company Ltd. 3.Haryana Power Generation Corporation Ltd.	YES	LOA-REMCL/CO/Northern Region/PP-MT/03. dt.26.02.16	M/s Jindal India Thermal Power Ltd.	Awarded Value: 1894.59 Cr.	3 Years from commencement of supply of power.	3 years commencing from the date of getting MTOA approval.		i) PPA signed for the state of Rajasthan between WCR & JITPL on dt.15-03-2016. ii) For the states of UP & Delhi PPA signed between on 13.04.2016 and for the state of Punjab & Haryana on 12.04.16 between Northern Rly and JITPL. iii) In Rajasthan Power flow on MTOA basis commenced from 20.04.17 and agreement tenure has been completed on 19.01.2021. iv) Power flow on MTOA for Haryana commenced w.e.f 01.10.2017 and agreement tenure has been completed on 30.06.21. v) Power flow on MTOA for Delhi commenced w.e.f 31.03.2018 and agreement tenure has been completed 31.01.21 vi) Power flow on MTOA basis commenced in UP w.e.f.08.07.2018. vii) JITPL issued termination notice on 27.09.2018 and reduced DC to zero in U.P viii) JITPL power has been replaced by BRBCL power w.e.f 28.10.2018 in U.P ix) JITPL has filed petition no-303/MP/2018 dt.26.09.2018 for termination of APP and return of B.G for the state of punjab. As per CERC RoP dt.31.10.19 meeting was held on 19.11.19 between REMCL/Railways/ JITPL Based on MOM between ECR, EcoR and NR and JITPL dated 19.11.2019, parties agreed to continue validity of agreement till 31.03.2020 for state of Punjab whereas it was agreed to terminate agreement for state of Orissa and Bihar without any financial liability on either side. The MOM has been filed in CERC for disposal of the ongoing petition.Last hearing held on 15.04.21. M/s JITPL vide lr dt. 01.06.21 submitted Affidavits.Next Hearing date is 14.10.2021. x) JITPL has filed a petition no.183/MP/2019 dt.26.06.2019 regarding claiming of charges towards payment made by JITPL for extension of BG for NR-Delhi-NR-Haryana,WCR-Rajasthan and WCR-MP.
2	REMCL/CO/ Eastern Region/PP-MT/4	Procurement of 160 MW of power for Indian Railways in Eastern Region. (MTOA basis) (Bihar-50 MW, Odisha-110)	Open	28.05.2015	Two stages (Stage I- RFQ) (Stage II-RFP)	07.10.2015	14	1. PTC India Ltd 2. DVC 3. Adani Power Ltd 4. Korba West Power 5. Jindal India Thermal Power Ltd 6. Jayprakash Power Venture Ltd 7. Essar Power 8. GMR- Chhattisgarh 9.D.B.Power Ltd 10.TRN Energy Pvt Ltd 11.JSW Power Trading Company Ltd	1.Monnet Ispat & Energy Ltd. 2.JSW Power Trading Company Ltd	YES	LOA-REMCL/CO/Eastern Region/PP-MT/04. dt.25.02.16	M/s Jindal India Thermal Power Ltd.	Awarded Value: 1242.21 Cr.	3 Years from commencement of supply of power.	3 years commencing from the date of getting MTOA approval.		i) PPA has been signed on 15-03-16 between M/s JITPL & ECR for the state of Bihar. ii) PPA has been signed on 04-03-2016 between ECR & M/s JITPL for the state of Odisha. iii) IREC/R has filed an Appeal on 10.06.20 before APTEL against ECR order dt.25.02.20 in Case no.55 of 2016. GRIDCO & TRPCL submitted its reply on 02.07.20 & 07.08.20. ECoR filed its rejoinders on 11.08.20.Last hearing held on 20.09.21. Next hearing date is 22.11.21. iv) NOC for State of Bihar has not been issued for JITPL v) JITPL filed petition no-304/MP/2018 dt.07.10.18 in CERC for termination of APP and return of B.G for the state of Bihar. vi) JITPL has issued termination notice to Rys for the state of Orissa. JITPL filed petition no-339/MP/2018 dt.27.10.18 in CERC for termination of APP and return of B.G for the state of Orissa. As per CERC RoP dt.31.10.19 meeting was held on 19.11.19 between REMCL/Railways/ JITPL Based on MOM between ECR, EcoR and NR and JITPL dated 19.11.2019, parties agreed to continue validity of agreement till 31.03.2020 for state of Punjab whereas it was agreed to terminate agreement for state of Orissa and Bihar without any financial liability on either side. The MOM has been filed in CERC for disposal of the ongoing petition.Last hearing held on 15.04.21. M/s JITPL vide lr dt. 01.06.21 submitted Affidavits.Next Hearing date is 14.10.2021.
3	REMCL/CO/ Western Region/PP-MT/02	Procurement of 205 MW of power for Indian Railways in Western Region. (MTOA basis) (MP-135, Chhattisgarh-70)	Open	28.05.2015	Two stages (Stage I- RFQ) (Stage II-RFP)	07.10.2015	16	1.PTC India Ltd 2.Adani Power Ltd,Ahmedabad 3.Jindal India Thermal Power Ltd 4.Jayprakash Power Venture Ltd 5.Essar Power M.P.Ltd 6.Rattan India.Ltd 7.MB.Power Ltd 8.Essar Power.M.P Ltd 9.GMR- Chhattisgarh Energy Ltd 10.D.B.Power Ltd 11.TRN Energy Pvt Ltd 12.Balco Ltd, Chhattisgarh	1.Monnet Ispat & Energy Ltd. 2.JSW Power Trading Company Ltd 3.Jhabua Power Ltd 4.Shirpur Power Pvt Ltd	YES	LOA-REMCL/CO/Wester n region/PT-MT/02 dt.17.3.16.	M/s Jindal India Thermal Power Ltd.	Awarded Value: 1630.67 Cr.	3 Years from commencement of supply of power.	3 years commencing from the date of getting MTOA approval.		i) PPA signed between WCR & JITPL on dt. 11.04.2016 for M.P. ii) PPA signed between SECR and JITPL on 08.04.16 for Ch'gh. iii) Power flow on MTOA basis commenced from 01.04.17 in the state of M.P. agreement tenure has been completed on 31.12.2020. iv) NOC for Chhattisgarh state has not been issued. v) Petition filed by SECR in CSERC on 12.10.17 for issuance of NOC for grant of open access. CSERC has passed an order on dt.06.06.2019 and directed to resolve technical commercial issues. vi) SECR had filed an appeal no.132 of 2019 in APTEL on 01.11.18 regarding grant of NOC by CSPJCL and challenging the CSERC order dt. 06.06.18.CSPDCL vide affidavit has agreed to grant NOC to SECR.Accordingly APTEL disposed of the matter. vii) SECR vide letter dt.22.04.20 to CSERC requested to direct CSPJCL & CSPDCL to grant NOC to SECR. CSERC has considered SECR letter dt.22.04.20 as a petition and has started to conduct hearing in the matter. Last hearing held on 24.09.2021. Next hearing is scheduled on 29.10.2021.
4	RITES/EE/25 MW Wind Farm/Rajasthan	Setting up of Wind Farm of 25 MW (±1 MW) in Rajasthan (India) on Lump Sum Turnkey (LSTK) basis with comprehensive Operation & Maintenance (O&M) (a) LSTK work of Land, Supply & EPC (b) O&M Contract for 10 Years	Open	02.09.2013	Two stages (Technical & Financial)	21.04.2014	2	1. Inox Wind Ltd. 2. Suzlon Energy Ltd.	Nil	Yes	REMCL/CO/Wind Power (25 MW)/Land dt. 21.11.2014 REMCL/CO/Wind Power (25 MW)/Supply dt. 21.11.2014 REMCL/CO/Wind Power (25 MW)/EPC dt. 21.11.2014	M/s Inox Wind Ltd.	Awarded Value - Rs. 151.45 Cr.	9 months from the date of start of LSTK work.	Dec-14	16.10.2015	
			Open	02.09.2013	Two stages (Technical & Financial)	21.04.2014	2	1. Inox Wind Ltd. 2. Suzlon Energy Ltd.	Nil	Yes	REMCL/CO/Wind Power (25 MW)/O&M dt. 21.11.2014	M/s Inox Wind Ltd.	24.90 Cr.	10 Years	16.12.2015	In-progress	Contract is for 10 Years i.e. upto 15.12.2025.