

Status of work awarded through tender (subconsultancy work) & are under progress

S. No.	Name of the work with location	Estimated cost (Rs. lacs)	Tendered cost (Rs. lacs)	Percentage above/ sch. Of rates	Agreement/LO A No. & date	Agency address	Date of start	Time completion (Months)	Physical progress %age	Name of the Engineer-in-charge	Remarks
1	Sub- Consultancy services for "Design of 4 bridges in Katra-Laole section of USBRL project (Jammu & Kashmir)." Client - KRCL **	2064.00	823.00	-60.16%	RITES/RI/RCED /KATRA-LAOLE/1C/01, dt. 16-11- 2007	M/S RAMBOLL DENMARK	11-09-2007	36	90%	Sh. Lalit Kumar GM/RCED (SBU Head)	"Pure Consultancy Project" **KRCL has restarted the work since Jan.2010.The same contract has been renegotiated for fee of Rs. 6.196 Crores as the scope of work has been reduced from 4 bridges to 2 bridges. EOT up to 31-Mar-21 has been rgiven.
2	Sub -Consultancy services for "Designer's association during construction of composite welded steel truss girder for superstructure, having span configuration of 1x 33.4m+ 39 x125.0m + 1x 33.4m of Bogibeel Rail cum Road bridge over river Brahmaputra at Bogibeel near Dibrugarh, Assam in India." Client-NF Rly.	DKK 1,95,35,209 (1597.78)	DKK 2,09,51,315 (1713.60)	+7.25%	RITES/RI/RCED /BOGIBEEL-III/DA/2011, dt. 31-01-2012	M/S RAMBOLL DENMARK	31-01-2012	48	84%	Sh. Lalit Kumar GM/RCED (SBU Head)	"Pure Consultancy Project" The work is awarded to M/s Ramboll on single tender basis at total fee of DKK 1,83,07,887(Rs. 1672.05932 lacs approx. as per input estimate) as NF Rly has reduced the quantity of various item of the BOQ. EOT up to 31-Dec-20 has been given.Further EOT up to Dec-21 is under progress
3	Sub consultancy services for "Designing, developing, installation and commissioning of structural health monitoring system (SHMS) for Bogibeel Rail cum Road bridge having spanning arrangement of 2x32.6+39x125 across River Brahmaputra near Dibrugarh, Assam, India- Engagement of sub-consultant to m/s RITES Ltd for designing, developing & commissioning of structural health monitoring system (SHMS) software, design of control room, technical support for engagement of system integrator for installation and commissioning of SHMS."	7,18,12,708	7,10,50,358	+0.01%	RITES/RI/RCED /BOGIBEEL BRIDGE/SHMS/ SUB-CONSULTANT/ 2019 dated 17-09-2019	M/S RAMBOLL DENMARK	17-09-2019	28	10%	Sh. Lalit Kumar GM/RCED (SBU Head)	"Pure Consultancy Project" The work is awarded to M/S RAMBOLL on single tender for DKK6,756,007.
4	Sub consultancy services for Construction of Control Room Building for SHMS at the south Bank of Bogibeel Bridge as per approved design and drawings complete with all sanitary fixtures, furniture, electrical fixtures, cooling arrangement etc. required for proper functioning of the SHMS	1,66,85,372	1,62,60,995	-2.54	No. RITES/RCED/RI /SHMS/CRB/2019 dated 31.08.2020	B.N. Garodia Construction & Engineering Private Limited Seujpur, College Road, Dibrugarh Assam 786001	15-09-2020	4	20%	Sh. Lalit Kumar GM/RCED (SBU Head)	"Civil Works " The work is related to site related activities. Civil works 80% completed. EOT is under progress
5	Tender No. ITES/T>/KHAGARIA/MODEL/2019 (Tender ID-2019_RITES_30660_1) for the work of "Topographic and hydrographic cross section survey using photogrammetric technique by un manned aerial vehicle (UAV) /Drone equipped with DGNSS ror similar arragement with LIDSTechnology in the conncction with hydrology study of proposed new signal BG line from Khagaria to Kusheshwar Asthan in Bihar	1,19,51,000	89,90,737	-24.77	RITES /T>/KHAGARIA/SURVEY/2019 dt. 04-11-2019	M/S Matrix Geo Solution Private Limited , A1/87, 3rd Floor , Sewak Park , Uttam Nagar , New Delhi-110059	04-11-2019	4.5	100%	Sh. Lalit Kumar GM/RCED (SBU Head)	"Pure Consultancy Project" The work is 100% completed
6	Tender no.- RITES/TGT/BOGIBEEL/MODEL/2019 (TENDER ID-2020_RITES_39308_1) for the work of " Topographic and hydrographic cross section survey using photogrammetric technique by un manned aerial vehicle (UAV) /Drone equipped with DGNSS ror similar arragement with LIDSTechnology in River Brahmaputra on the post monsoon 2019 river configuration for area around the Bogibeel Bridge near Dibrugarh Assam".	58,32,000	52,37,136	-10.20	RITES/IS/RCED /BB/SURVEY/2020, dated 28.02.2020	M/S Matrix Geo Solution Private Limited , A1/87, 3rd Floor , Sewak Park , Uttam Nagar , New Delhi-110059	28-02-2020	3	100%	Sh. Lalit Kumar GM/RCED (SBU Head)	"Pure Consultancy Project" The work is 100% completed
7	Open E-Tender for "Conducting NDT, Load Testing, preparation of Traffic diversion plan, Rate Analysis, Cost Estimate, BOQ, Interpretation of Test Results, Correlation of Theoretical and Field Results, Rehabilitation Measures, Report Preparation Etc. for Bridges/Flyovers (Two Packages) Under Hoogly River Bridge Commissioners (HRBC)- Kolkata , Govt. of West Bengal"	99,83,225	88,35,154.13	-11.50	RITES/RCED/HRBC/Flyovers/ NDT/2020 dt 30.07.2020	M/s Cortex Construction Solutions Pvt. Ltd., B-248, Lower Ground Floor, C.R. Park, New Delhi- 110019	06-08-2020	4	35%	Sh. Lalit Kumar GM/RCED (SBU Head)	"Pure Consultancy Project" The work is under progress. EOT up to Jun-21 has been given.
8	Limited e tender for services for carrying out survey and allied works for DPR of Construction of Highway Tunnel including approaches across Shinkun La, Tanglang La & Lachalung La in the Union Territory of Ladakh.	42,43,000	42,13,000	-0.007	RITES/IS/RCED /T/ LDK-DPR/Survey/2020 dated 07.10.2020	M/s Skylark Designers & Engineers Pvt. Ltd.	07-10-2020	2	35%	Sh. Lalit Kumar GM/RCED (SBU Head)	"Pure Consultancy Project" The final report for Shinkun La has been under submission . For other two loctation the work is put on hold by client.
9	Open e tender for "Conducting NDT, Load Testing, preparation of Traffic diversion plan, Rate Analysis, Cost Estimate, BOQ, Interpretation of Test Results, Correlation of Theoretical and Field Results, Rehabilitation Measures, Report Preparation Etc. for 3 Flyovers/ Bridges/ Under Hoogly River Bridge Commissioners (HRBC)- Kolkata , Govt. of West Bengal"	91,44,700	70,82,570.15	-22.55	RITES/RCED/HRBC/Flyovers/N DT/2020 dt 04.12.2020	M/s Cortex Construction Solutions Pvt. Ltd., B-248, Lower Ground Floor, C.R. Park, New Delhi- 110019	04-12-2020	4	20%	Sh. Lalit Kumar GM/RCED (SBU Head)	"Pure Consultancy Project" The work is under progress.

S. No.	Name of the work with location	Estimated cost (Rs. lacs)	Tendered cost (Rs. lacs)	Percentage above/ sch. Of rates	Agreement/LO A No. & date	Agency address	Date of start	Time completion (Months)	Physical progress %age	Name of the Engineer-in-charge	Remarks
10	Open E tender for Topographic and hydrographic cross section survey using photogrammetric technique by unmanned aerial vehicle (UAV)/Drone equipped with DBNSS or similar arrangement with LiDAR technology in river Brahmaputra on the post monsoon 2020 river configuration for the area around the Bogibeel Bridge Location near Dibrugarh in Assam	49,95,000	44,40,391.42	-11.10	MITES /IS/RCED/BB/ Survey / 2020 dated 06.01.2021	M/s Matrix Geo Solution Pvt Ltd A1/87, 3rd Floor Sewak park Uttam Nagar New Delhi-110059	06-01-2021	3	80%	Sh. Lalit Kumar GM/RCED (SBU Head)	"Pure Consultancy Project" Draft report is under preparation.